



## KERALA STATE ELECTRICITY BOARD Ltd

(Incorporated under the Companies Act, 1956)

Registered Office: Vydyuthi Bhavanam, Pattom,

Thiruvananthapuram – 695 004

CIN: U40100KL2011SGC027424

Website: www.kseb.in

Phone: +91 4712448720,

Email: dgkseeb@kseeb.in

### ABSTRACT

Pallivasal Extension Scheme (2X30 MW) - Balance Civil Works of Tunnel, Surge Shaft, Pressure Shaft, Penstock, Power House and Allied Works - Contract with M/s. Anchor Structural - DSE-SSIPL Consortium - Time extension - Sanctioned - Orders issued.

### Corporate Office (SBU-G/C)

BO (FTD)No.494/2023(DGC/AEEV/PES-Balance works/2018)

Thiruvananthapuram,Dated: 16.11.2023

- Read: 1. B.O. (DB) No. 537/2019 (DGC/AEEV/PES-Balance works/2018) dated 11.07.2019.  
2. Agreement No. 10/CCM/2019-20 dated 19.08.2019.  
3. B.O. (FTD) No. 67/2022 (DGC/AEEV/PES-Balance works/2018) dated 24.01.2022.  
4. B.O. (FTD) No. 820/2022(DGC/AEEV/PES-Balance works/2018) dated 07.10.2022.  
5. B.O. (FTD) No. 170/2023 (DGC/AEEV/PES-Balance works/2018) dated 31.03.2023.  
6. Letter No. 75/PES/2023 dated 07.07.2023 of M/s. Anchor Structural.  
7. Minutes of 9th PMC meeting dated 03.08.2023 at Munnar Enclave.  
8. Note No. DB-30/CCM/PES-Balance Civil works/2023-24/777 dated 07.11.2023 of the Deputy Chief Engineer & Project Manager, PES with full powers of Chief Engineer.  
9. E-file Note No. DGC/AEEV/PES-Balance works/2018 (2) dated 08.11.2023 of the Director (Generation Civil) to the Full Time Directors approved on 14.11.2023 (Agenda No.29-11/2023).

### ORDER

The work of 'Balance Civil works of tunnel, surge shaft, pressure shaft, penstock, power house and allied works' of Pallivasal Extension Scheme was awarded to M/s. Anchor Structural-DSE-SSIPL Consortium, Eloor House, Kolenchery, Ernakulam at their quoted amount of Rs.48,34,11,157/-. The official date of commencement and completion of work as per agreement read as 2<sup>nd</sup> above are 12.08.2019 and 11.10.2021 respectively. The physical progress of work is 95%.

KSEB Limited had extended time of completion of contract up to 31.05.2022 and 31.12.2022 respectively, as per B.Os. read as 3<sup>rd</sup> and 4<sup>th</sup> above. Later, as per B.O. read as 5<sup>th</sup> above, sanction was accorded to extend the time of completion of the contract up to 30.04.2023 for completing the necessary works required for the trial run of the 1<sup>st</sup> machine and up to 31.07.2023 for the entire completion of the remaining works after trial run, with detailed schedule breakup and without any financial commitment on either side.

The Deputy Chief Engineer & PM, PES with full powers of Chief Engineer as per note read as 8<sup>th</sup> above has reported that all the works could not be completed during the extended time of completion of 31.07.2023, as many of the works were dependent on the E&M works. Even though the major Civil works required for the commissioning of the project are completed, the presence of civil contractor is inevitable for carrying out the testing and commissioning of water



conductor system, during trial operations and for attending rectification works, if any, required. The balance works of the Power House and Switch Yard can be completed only in tandem with the E&M works as these works are dependent on completion of E&M works.

The contractor as per letter read as 6<sup>th</sup> above has informed that they require at least 3 months time to complete the balance works after getting clearance from E&M wing. Many of these balance works like flooring, final coat of painting, ceiling works etc. can be done only after the completion of E&M works. Moreover, front yard formation and road work could not be done as the E&M works in this area is yet to be completed.

The Deputy Chief Engineer & PM, PES has informed that as per the discussions in the 9<sup>th</sup> PMC meeting convened on 03.08.2023 and in the meeting held convened by the Chairman & Managing Director on 19.08.2023, it was decided to recommend the time of extension for the contract period of the work "Pallivasal Extension Scheme - Balance Civil Works of Tunnel, Surge Shaft, Pressure Shaft, Penstock, Power House and Allied Works" upto 20.01.2024 without any additional financial commitment on either side as per the latest construction schedule. The construction schedule submitted by the contractor requires 75 days including 30 days for procurement especially for flooring works, after getting clearance from the E&M wing. The procurement is being done in advance and hence only 45 days will be required for the balance finishing works especially the flooring after getting clearance from the E&M wing. The remaining works are also progressing along with the E&M works and every effort is being made to reduce the time as much as possible so that all the balance civil works are completed in tandem with the E&M works. The Deputy Chief Engineer & PM, PES has recommended that time extension for the subject work may be granted up to 05.03.2024, as the E&M works is scheduled to be completed on 20.01.2024, considering the 45 days' time required for finishing the balance works, if any, after handing over of the site/obtaining clearance on completion of E&M works.

The matter was placed b the Full Time Directors as per note read as 9<sup>th</sup> above.

Having considered the matter in detail, the Full Time Directors resolved to accord sanction to extend the time of completion of the contract with M/s. Anchor Structurals–DSE–SSIPL Consortium for the execution of the work of "Pallivasal Extension Scheme (2x30MW) - Balance Civil Works of Tunnel, Surge Shaft, Pressure Shaft, Penstock, Power House and Allied Works" up to 05.03.2024 (45 days after the completion of E&M works) without any additional financial commitment on either side, as the E&M works is scheduled to be completed on 20.01.2024.

Orders are issued accordingly.

**By Order of the  
Full Time Directors**

Sd/-

**LEKHA G  
Company Secretary**


To:

The Deputy Chief Engineer & Project Manager, Pallivasal Extension Scheme with full powers of Chief Engineer, Meencut.



Copy to: The Company Secretary/ Chief Engineer (IT,CR&CAPS)/ Financial Advisor/ LA&DEO/  
Chief Internal Auditor/  
The TA to the Chairman & Managing Director / Director (Generation-Civil) / Director  
(Distribution, Safety, SCM & IT) / Director (Transmission, SO & Planning)/ Director  
(Generation - Electrical, REES, SOURA, Sports & Welfare)  
The PA to the Director (Finance & HRM)  
The Sr.CA to the Secretary (Administration)  
The RCAO/ RAO  
Stock File.

Forwarded / By Order



Assistant Executive Engineer