



## KERALA STATE ELECTRICITY BOARD Ltd

(Incorporated under the Companies Act, 1956)

Registered Office: Vydyuthi Bhavanam, Pattom, Thiruvananthapuram – 695 004

CIN: U40100KL2011SGC027424 Web: www.kseb.in

Phone :+91 4712448720

Email :dgkseb@kseb.in

### ABSTRACT

Pallivasal Extension Scheme (2X30 MW) - Balance Civil Works of Tunnel, Surge Shaft, Pressure Shaft, Penstock, Power House and Allied Works - Contract with M/s. Anchor Structurals - DSE - SSIPL Consortium - Time extension - Sanctioned - Orders issued .

### Corporate Office (SBU-G/C)

B.O. (FTD ) No.140/2024 (DGC/AEEV/PES-Balance works/2018)  
Thiruvananthapuram.

Dated: 05.04.2024

- Read :
1. B.O. (DB) No. 537/2019 (DGC/AEEV/PES-Balance works/2018) dated 11.07.2019.
  2. Agreement No. 10/CCM/2019-20 dated 19.08.2019.
  3. B.O. (FTD) No. 67/2022 (DGC/AEEV/PES-Balance works/2018) dated 24.01.2022.
  4. B.O. (FTD) No. 820/2022(DGC/AEEV/PES-Balance works/2018) dated 07.10.2022.
  5. B.O. (FTD) No. 170/2023 (DGC/AEEV/PES-Balance works/2018) dated 31.03.2023.
  6. B.O. (FTD) No. 494/2023 (DGC/AEEV/PES-Balance works/2018) dated 16.11.2023.
  7. Letter No. 93/PES/2024 dated 28.02.2024 of M/s. Anchor Structurals.
  8. Minutes of 10<sup>th</sup> PMC meeting dated 20.01.2024.
  9. Minutes of meeting of Chairman & Managing Director held on 25.01.2024 at Munnar Enclave.
  10. Note No. DB-30/CCM/PES-Balance Civil works/2023-24/1277 dated 23.02.2024 of the Deputy Chief Engineer & Project Manager, PES with full powers of Chief Engineer.
  11. Note No. DGC/AEEV/PES-Balance works/2018 dated 16.03.2024 of the Director (Generation Civil) to the Full Time Directors (Agenda No.04-04/2024).

### ORDER

The work of 'Balance Civil works of tunnel, surge shaft, pressure shaft, penstock, power house and allied works' of Pallivasal Extension Scheme was awarded to M/s. Anchor Structurals-DSE-SSIPL Consortium, Eloor House, Kolenchery, Ernakulam at their quoted amount of Rs 48,34,11,157/-. The official date of commencement and completion of work as per agreement read as 2<sup>nd</sup> above are 12.08.2019 and 11.10.2021 respectively. The physical progress of work is 95.26%.

KSEBL as per B.O.s read as 3<sup>rd</sup> to 5<sup>th</sup> above had extended time of completion of contract up to 31.05.2022, 31.12.2022 and 31.07.2023 respectively. Later, as per B.O. read as 6<sup>th</sup> above, KSEBL had accorded sanction to extend the time of completion of the contract up to 05.03.2024 (45 days after the completion of E&M works) without any additional financial commitment on either side, as the E&M works is scheduled to be completed on 20.01.2024.

The Deputy Chief Engineer & PM, PES with full powers of Chief Engineer as per note read as 10<sup>th</sup>

above has reported that even though the major Civil works required for the commissioning of the project are completed much before the completion of E&M works, the presence of civil contractor is inevitable for carrying out the testing and commissioning of water conductor system, during trial operations and for attending rectification works, if any, required. The remaining civil works of the Power House are dependent on the E&M works and can be completed only in tandem with the E&M works. Many of these balance works like flooring, final coat of painting, ceiling works etc. can be done only after getting clearance from E&M wing after the completion of E&M works. E&M works did not progress as per schedule and the E&M contractor has requested time extension up to 30.06.2024. Hence the time of completion for the civil works has to be extended up to 14.08.2024 considering 45 days from 30.06.2024. The Deputy Chief Engineer & PM, PES has reported that in the 10<sup>th</sup> PMC meeting held on 20.01.2024 and in the meeting convened on 25.01.2024 by the Chairman & Managing Director, it was decided to recommend time extension up to 14.08.2024, without any additional financial commitment on either side, as per the latest construction schedule.

The Deputy Chief Engineer & PM, PES has requested sanction for extending the time of completion of the subject contract up to 14.08.2024 (45 days after the completion of E&M works) without any additional financial commitment on either side, as the time of completion of E&M works is extended up to 30.06.2024.

As per order B.O. (FTD) No.87/2024 (DGE/G2/AEE3/PESHEP/2023) dated 26.02.2024, KSEBL has accorded sanction to extend the time of completion of E&M works 30.06.2024 without any financial commitment on either side.

The matter was circulated among the Full Time Directors as per note read as 11<sup>th</sup> above.

Having considered the matter in detail, the Full Time Directors resolved to accord sanction to extend the time of completion of the contract with M/s. Anchor Structural-DSE-SSIPL Consortium for the execution of the work of "Pallivasal Extension Scheme (2x30MW) - Balance Civil Works of Tunnel, Surge Shaft, Pressure Shaft, Penstock, Power House and Allied Works" up to 14.08.2024 (45 days after the completion of E&M works) without any additional financial commitment on either side, as the time of completion of E&M works is extended up to 30.06.2024.

Orders are issued accordingly.

By Order of the Full Time Directors

Signed by

Lekha G

LEKHA G

Date: 05-04-2024 16:58:27  
Company Secretary

To:

The Deputy Chief Engineer & Project Manager, Pallivasal Extension Scheme with full powers of Chief Engineer, Meencut.

/33104/2024

Copy to:

The Company Secretary / Chief Engineer (IT,CR&CAPS) / Financial Advisor / LA&DEO / Chief Internal Auditor / Chief Vigilance Officer

The TA to the Chairman & Managing Director / Director (Generation-Civil) / Director (Distribution, Safety, SCM & IT) / Director (Transmission, SO & Planning) / Director (Generation - Electrical, REES, SOURA, Sports & Welfare)


The PA to the Director (Finance & HRM)

The Sr.CA to the Secretary (Administration)

The RCAO/ RAO

Stock File.

Forwarded / By Order



Assistant Executive Engineer