



## KERALA STATE ELECTRICITY BOARD Ltd

(Incorporated under the Companies Act, 1956)

Registered Office: Vidyuthi Bhavanam, Pattom,

Thiruvananthapuram – 695 004

CIN: U40100KL2011SGC027424

Website: www.kseb.in

Phone: (O) +91 471 2514522

Email: dgekseb@kseb.in

### ABSTRACT

Pallivasal Extension Scheme (2x30 MW) HEP - Erection of supplied E&M equipment and supply and erection of BOP equipment - Request for the time extension of contract completion period - Sanctioned - Orders issued.

---

### **Corporate Office (SBU-GE)**

BO (FTD)No.493/2023(DIRGE-AEE4/2023/327)

Thiruvananthapuram, Dated: 16.11.2023

---

Read: 1. Work Order No. 06/2021-22 Dated 31.01.2022.  
2. Contract Agreement No CEPED/01/2022-23 dated 25.4.2022.  
3. BO (FTD) No. 252/2023 (DIRGE-AEE4/2023/327) dated 17.05.2023.  
4. Letter No. TVPPL-KSK/PES-HEP/SITE/296/2023-24 dated 17.07.2023.  
5. Letter No. TVPPL-KSK/PES-HEP/SITE/306/2023-24 dated 02.08.2023.  
6. Letter No. TVPPL-KSK/PES-HEP/SITE/311/2023-24 dated 10.08.2023 (Revised Project Schedule Rev. 8).  
7. Note No. PED-AE6/2023/253 (9) dated 22.08.2023 of Deputy Chief Engineer(PED) with FPO Chief Engineer.  
8. E-file Note No. DIRGE-AEE4/2023/327 (5) dated 04.09.2023 of Director Generation (Electrical, REES, SOURA, Sport and Welfare) to Full Time Directors (Agenda item No.28-11/2023).

### ORDER

As per the Work order read as 1<sup>st</sup> above for erection of already supplied E&M equipment and supply and erection of balance of plant equipment of Pallivasal Extension Scheme was awarded to M/s TVPPL-KSK-FITWELL-BOOM-REHPL Consortium, Plot No. 304-L -III, road No. 78, Jubilee Hills, Hyderabad 500096, Telengana and the Agreement read as 2<sup>nd</sup> above was executed. As per work order the work shall be completed in all respects, tested, commissioned and handed over to KSEBL within 12 months from the date of issue of work order. The Erection and commissioning work was not completed as per the work order. The completion date of contract ended on 31<sup>st</sup> January 2023.

The contractor has requested for time extension and considering various reasons for the delay, time extension was recommended by the PMC. Time extension was granted up to 17.07.2023 as per B.O. read as 3<sup>rd</sup> above without any financial commitment to KSEBL and without any penalty to the contractor.

The contractor as per the letter read as 4<sup>th</sup> above has requested for time extension and has stated that as the contract completion period has expired the contract could not utilise the credit facility of project financing bank for making payment to vendors as advance and the ready material/equipment and take delivery of the same because of the contract invalidity. This leads to delay in delivering the supply of materials and equipment as per schedule. Lot of discrepancies/

deviations in the already approved documents and drawings of previous contractor as compared to the actual site conditions and out dated technology leads to delay in document submission and approval. Also new suggestions and re-design of major BOP equipment leads to delay in manufacturing the equipment. Considering the conditions of the equipment already supplied by the previous contractor, re-designing balance compatible equipment/component etc. of main equipment and engineering & design of BOP equipment and with updated technology will take more time than required for a new project.

Some major equipment parts of Valve House found to be not available, these are all custom made components and to get it manufactured by reverse engineering process due to non-availability of sample piece at site or referring drawings, manufacturing the samples first and checking suitability by trial and error method this activities took more time to complete the process. Other unforeseen techno commercial issues affected the progress of work at site and time required for taking proper decision on such issues and rectification of the same. The contractor has submitted revised schedules with the date of commissioning the first machine in 10<sup>th</sup> January 2024 and the second machine in 20<sup>th</sup> January 2024.

Since the time extension has elapsed the processing of bills are affected which in turn has affected the fund flow of the project. The Deputy Chief Engineer (PED) with FPO Chief Engineer as per the note read as 7<sup>th</sup> above has recommended to sanction the time extension for the project till 20.01.2024 without any financial commitment to KSEBL and without penalty to the contractor. Considering all the above, Director Generation (Electrical, REES, SOURA, Sport and Welfare) as per the note read as 8<sup>th</sup> above has recommended to sanction the time extension for the project till 31.01.2024 without any financial commitment to KSEBL and without penalty to the contractor.

The matter was place before the Full Time Directors for decision.

Having considered the matter in detail, the Full Time Directors has resolved to accord sanction to grant time extension to M/s.TVPPL-KSK-FITWELL-BOOM-REHPL Consortium up to 31.01.2024 for the work of "Erection of supplied E&M Equipment and supply and erection of BOP equipment for (2X30MW) Pallivasal Extension Scheme HEP without any financial commitment to KSEBL and without penalty to the contractor.

Orders are issued accordingly.

**By Order of the  
Full Time Directors**

*Sd/-*

**LEKHA G  
Company Secretary**

To:

The Deputy Chief Engineer (PED) with full powers of Chief Engineer.

Copy to: The Company Secretary/ Chief Engineer (IT ,CR&CAPS)/ Financial Advisor/  
LA&DEO/ Chief Internal Auditor/  
The TA to the Chairman & Managing Director / Director (Generation-Civil) /  
Director (Distribution, Safety, SCM & IT) / Director (Transmission, SO &  
Planning)/ Director (Generation - Electrical, REES, SOURA, Sports & Welfare)  
The PA to the Director (Finance & HRM)  
The Sr.CA to the Secretary (Administration)  
The RCAO/ RAO  
Stock File.

Forwarded / By Order



Assistant Executive Engineer