



KERALA STATE ELECTRICITY BOARD Ltd

(Incorporated under the Companies Act, 1956)

Registered Office: Vidyuthi Bhavanam, Pattom,

Thiruvananthapuram – 695 004

CIN: U40100KL2011SGC027424

Website: www.kseb.in

Phone: (O) +91 471 2514522

Email: dgekseb@kseb.in

ABSTRACT

Erection of supplied Electro Hydro Mechanical equipment in Powerhouse of Thottiyar 40(1x10+1x30) MW HEP - Request for time extension to M/s. Fitwell Constructions - Sanctioned - Orders issued.

SBU-GE

BO (FTD)No.486/2023(DIRGE-AEE4/2022/705)

Thiruvananthapuram,Dated: 15.11.2023

Read: 1. B.O. (DB) No.681/2019 (D (GE)/G2/Thottiyar/2019-20) dated 05.09.2019.
2. Work Order No. 01/2020-21 dated 03.07.2020.
3. B.O. (FTD) No. 416/2021 (12/AE3/2012/CE (PED) dated 03.06.2021.
4. B.O. (FTD) No. 962/2021(12/AE3/2012/CE (PED) dated 30.12.2021.
5. B.O. (FTD) No.767/2022 (DIRGE-AEE4/2022/705) dated 15.09.2022.
6. B.O. (FTD) No.278/2023 (DIRGE-AEE4/2022/705) dated 26.05.2023.
7. Letter No. FC/TVM/2516 dated 05.07.2023 of M/s. Fitwell constructions.
8. Note No. 12/AE3/2012/CE(PED)/Fitwell time extension (1) dated 16.08.2023 of the Deputy Chief Engineer (PED) with FPO Chief Engineer.
9. Note No. DIRGE-AEE4/2022/705 (5) dated 06.09.2023 of the Director Generation (Electrical, REES, SOURA, Sports and Welfare) to Full Time Directors (Agenda No. 20 -11/2023).

ORDER

KSEBL as per B.O. read as 1st above accorded sanction to carry out the balance E&M works of Thottiyar 40 (1x10+1x30) MW Hydro Electric Project departmentally on piecemeal basis through experienced E&M erection contractors, including purchasing required equipment departmentally and to carry out the erection of the items departmentally through experienced E&M erection contractors by inviting tenders for erection, so that the entire work can be carried out for the satisfactory commissioning of the project in line with the progress of civil works.

Accordingly the work for Erection of supplied Electro Hydro Mechanical equipment in Power house of Thottiyar (1x10+1x30) MW HEP was awarded to M/s. Fitwell constructions as per the Work Order read as 2nd above. The contract amount is Rs.6,79,08,764/-. As per the contract, the work should have been completed in all respects, tested, commissioned and handed over to KSEBL within 09 months from the date of issue of work order. (i.e 02.04.2021).

The time extension was granted up to 31.03.2023 as per the B.O.s. read as 3rd above to 5th above without LD to the contractor and without additional financial commitment to KSEBL. The contractor had requested for further time extension up to 31.12.2023 due to the delay in execution of other works of Generator barrel and side walls of Power house not attributable to them, non-availability of water due to non-completion of Penstock, Weir gates and Tail race and heavy rain during monsoon in 2022. KSEBL as per the B.O. read as 6th

above had accorded sanction for granting time extension up to 31.07.2023 with the condition that no further time extension will be granted beyond 31.07.2023 and decision regarding LD will be taken subsequent to submission of report to Government of Kerala.

Now the Contractor as per the letter read as 7th above has submitted the request for time extension up to 31.03.2024 as the delay occurred in completion of work is not attributed to the contractor .

The PMC Meeting for Thottiyar HEP held on 11.07.2023 has evaluated the present progress of both Civil and E&M works and the revised target for completion of 220 kV cable trench works. The PMC vide MoM dated 11.07.2023, has decided to recommend the time extension for Civil and E&M works up to 15.11.2023. The Deputy Chief Engineer (PED) with Full Powers of Chief Engineer as per the note read as 8th above has recommended to accord time extension to M/s. Fitwell Constructions for "Erection of supplied Electro Hydro Mechanical Equipment in Power house of Thottiyar 40 (1x10+1x30) MW Hydro Electric Project" up to 31.01.2024 without LD to the Contractor and without additional financial commitment to KSEBL.

Considering all the above the Director Generation (Electrical, REES, SOURA, Sports and Welfare) has recommended to accord sanction for the time extension to M/s. Fitwell Constructions for "Erection of supplied Electro Hydro Mechanical Equipment in Power house of Thottiyar 40 (1x10+1x30) MW Hydro Electric Project" up to 31.01.2024 without LD to the Contractor and without additional financial commitment to KSEBL.

The matter was placed before the Full Time Directors as per the note read as 9th above for a decision.

Having considered the matter in detail, the Full Time Directors through circulation, has resolved to accord sanction to grant time extension to M/s. Fitwell constructions for "Erection of supplied Electro Hydro Mechanical Equipment in Power house of Thottiyar 40 (1x10+1x30) MW Hydro Electric Project" up to 31.01.2024 without LD to the Contractor and without additional financial commitment to KSEBL.

Orders are issued accordingly.

**By Order of the
Full Time Directors**

Sd/-

**LEKHA G
Company Secretary**

To:


The Deputy Chief Engineer (PED) with full powers of Chief Engineer.

Copy to: The Chief Engineer (IT,CR&CAPS)/ Financial Advisor/ LA&DEO/ Chief Internal Auditor/ Company Secretary

The TA to the Chairman & Managing Director / Director (Generation-Civil) / Director (Distribution, Safety, SCM & IT) / Director (Transmission, SO & Planning)/ Director (Generation - Electrical, REES, SOURA, Sports & Welfare)

The PA to the Director (Finance & HRM)
The Sr.CA to the Secretary (Administration)
The RCAO/ RAO
Stock File.

Forwarded / By Order



Assistant Executive Engineer