



KERALA STATE ELECTRICITY BOARD Ltd

(Incorporated under the Companies Act, 1956)

Registered Office: Vidyuthi Bhavanam, Pattom, Thiruvananthapuram – 695 004

CIN: U40100KL2011SGC027424 Web: www.kseb.in

Phone :04712448720 Email :dgkseb@kseb.in

ABSTRACT

Execution of rectification/replacement of Penstock, Butterfly valves, Gate valves & allied works of Sengulam HE Project– Request for time extension up to 31.03.2024 - Sanctioned - Orders issued.

CORPORATE OFFICE (SBU-G/C)

B.O.(FTD) No.225 /2024 (DGC/AEE II/Sengulam Penstock/2024) Thiruvananthapuram

Dated:10-05-2024

- Read :
1. Agreement No. 04/CECCS/2020-21, dated 16.03.2021.
 2. B.O (DB) No. 172/ 2023 (DGC/ AEII/ Sen.Penstock/ 2022) dated 31.03.2023
 3. B.O (FTD) No. 511/ 2023 (DGC/ AEII/ Seng.Penstock/ 2022) dated 06.12.2023
 4. Letter No. KSKFE/ KSEBL/ Sengulam/ CE/ 2022-23/ 93 dated 26.12.2023 of the contractor, M/s KSK Fabricators and Erectors Pvt. Ltd
 5. Note No.CE(CC-S)/SRN/DESIGN/340 dated 06.03.2024 of the Chief Engineer (Civil Construction) South.
 6. E-file Note No. DGC/AEE II/Sengulam Penstock/2024 dated 17.04.2024 of Director (Generation Civil) approved on 02.05.2024 (Agenda No.31-05/2024).

ORDER

The work for the 'Execution of rectification/ replacement of Penstock, Butterfly valves, Gate valves and Allied works of Sengulam HEP was awarded to the contractor M/s KSK-TVPPL-REHPL-YIL consortium and agreement read as 1st above was executed on 16.03.2021 with accepted PAC of ₹ 66,41,00,020/- excluding GST. The official dates of commencement and completion of the subject work as per agreement were 18.02.2021 and 17.02.2023 respectively. Since the original period of contract had been expired on 18.02.2023, the date of completion was extended primarily up to 31.08.2023 as per B.O. read as 2nd above and further extended up to 31.12.2023 as per B.O. read as 3rd above.

Now, the Chief Engineer (Civil-Construction) South as per note read as 5th above has reported that the replacement of HPP1, HPP2, LPP and the valves has been completed and generation resumed on 08.06.2023. Along with the ongoing work, the contractor had agreed to execute few additional works entrusted to them. But due to difficult terrain and intermittent rain, they could not achieve the target as scheduled. Therefore, the Chief Engineer has recommended to grant extension of time of completion of the

work up to 31.03.2024 considering the challenging terrain, intermittent rain and additional works entrusted with the contractor.

The matter was placed before Full Time Directors as per note read as 6th above.

Having considered the matter in detail, the Full Time Directors had resolved to accord sanction for extending the time of completion of the work " Execution of rectification/replacement of Penstock, Butterfly valves, Gate valves & allied works of Sengulam HEP" executed by M/s. KSK-TVPPL-REHPL-YIL up to 31.03.2024 without any additional financial commitment on either side.

Orders are issued accordingly.

By Order of the Full Time Directors

Signed by

Lekha G

L. EKHA G

Date: 10-05-2024 18:10:46

Company Secretary


To

The Chief Engineer (Civil- Construction) South

Copy to:

The Company Secretary / Chief Engineer (IT,CR&CAPS) / Financial Advisor /
LA&DEO / Chief Internal Auditor / Chief Vigilance Officer
The TA to the Chairman & Managing Director / Director (Generation-Civil) / Director
(Distribution, Safety, SCM & IT) / Director (Transmission, SO & Planning) / Director
(Generation - Electrical, REES, SOURA, Sports & Welfare)
The PA to the Director (Finance & HRM)
The Sr.CA to the Secretary (Administration)
The RCAO/ RAO
Stock File.

Forwarded / By Order



Assistant Executive Engineer