



KERALA STATE ELECTRICITY BOARD Ltd

(Incorporated under the Companies Act, 1956)

Registered Office: Vidyuthi Bhavanam, Pattom,
Thiruvananthapuram - 695 004

CIN: U40100KL2011SGC027424

Web: www.kscb.in

Phone :04712448720

Email : dgkseeb@kseeb.in

ABSTRACT

Rectification and replacement of penstocks, butterfly valves, gate valves & allied works of Sengulam HEP - Time Extension - Sanctioned - Orders issued .

CORPORATE OFFICE (SBU-G/C)

BO (FTD) No.511/2023(DGC/AEEII/Seng. Penstock/2022)
Thiruvananthapuram.

Dated:06-12-2023

Read:

1. Agreement No. 04/CECCS/2020-21 dated 16.03.2021.
2. Letter No. KSKFE/KSEBL/Sengulam/Exc/2021-22/14 dated 05.05.2021 of M/s. KSK Fabricators and Erectors Pvt. Ltd.
3. B.O. (FTD) No.172/2023(DGC/AEEII/Seng. Penstock/2022) dated 31.03.2023.
4. Note No. CE(CC-S)/SRN/DESIGN/19-20 24-48 dated 29.09.2023 of the Chief Engineer (Civil-Construction) South.
5. E-file Note No.DGC/AEEII/Sengulam Penstock/2022 dated 01.11.2023 of Director (Generation-Civil) approved on 01.12.2023 (Agenda No.06-12/2023).

ORDER


The work for the rectification and replacement of penstocks, butterfly valves, gate valves & allied works of Sengulam HEP was awarded to the contractor, M/s. KSK Fabricators and Erectors Pvt. Ltd. and the agreement read as 1st above was executed on 16.03.2021. The official date of commencement and completion of the subject work as per the agreement are 18.02.2021 & 17.02.2023 respectively. Later, KSEBL as per B.O. read as 3rd above had granted time extension for the completion of the work till 31.08.2023. Now, the Chief Engineer (Civil- Construction) South as per the note read as 4th above has reported that the replacement of HPP1, HPP2, LPP and the valves has been completed and generation resumed on 08.06.2023. But the execution of works such as drainage side protection works, drain, steps etc. requires more time due to difficult terrain. Also, few additional works were entrusted to the contractor. Therefore, the Chief Engineer has recommended to grant extension of time of completion of the work up to 31.12.2023 considering the challenging terrain, persistent rainfall and additional works entrusted with the contractor.

The matter was placed before the Full Time Directors as per note read as 5th above.

Having considered the matter in detail, the Full Time Directors had resolved to accord sanction for extending the time of completion of the work "Execution of rectification/replacement of penstocks, butterfly valves, gate valves & allied works of Sengulam HEP" up to 31.12.2023 without any financial commiunent on either side.

Orders are issued accordingly.

By Order of the
Full Time Directors


6/12/2023
LEKHA G
COMPANY SECRETARY

To
The Chief Engineer (Civil- Construction) South
Copy to:

The Company Secretary/ Chief Engineer (IT,CR&CAPS)/ Financial Advisor/
LA&DEO/ Chief Internal Auditor
The TA to the Chairman & Managing Director / Director (Generation-
Civil) / Director (Distribution, Safety, SCM & IT) / Director (Transmission,
SO & Planning)/ Director (Generation - Electrical, REES, SOURA, Sports &
Welfare)
The PA to the Director (Finance & HRM)
The Sr.CA to the Secretary (Administration)
The RCAO/ RAO
Stock File.

Forwarded / By Order


Assistant Executive Engineer