



KERALA STATE ELECTRICITY BOARD Ltd

(Incorporated under the Companies Act, 1956)

Registered Office: Vidyuthi Bhavanam, Pattom,

Thiruvananthapuram – 695 004

CIN: U40100KL2011SGC027424

Website: www.kseb.in

Phone: +91 4712448720,

Email: dgkseb@kseb.in

ABSTRACT

Pallivasal Extension Scheme (2x30 MW) - Balance Civil Works of Tunnel, Surge Shaft, Pressure Shaft, Penstock, Power House and Allied Works - Contract with M/s. Anchor Structural - DSE-SSIPL Consortium - Time extension - Sanctioned - Orders issued.

Corporate Office (SBU - G/C)

BO (FTD)No.170/2023(DGC/AEEV/PES-Balance works/2018) Thiruvananthapuram, Dated: 31.03.2023

Read: 1. B.O. (DB) No. 537/2019 (DGC/AEEV/PES-Balance works/2018) dated 11.07.2019.
2. Agreement No. 10/CCM/2019-20 dated 19.08.2019.
3. B.O. (FTD) No. 67/2022 (DGC/AEEV/PES-Balance works/2018) dated 24.01.2022.
4. B.O. (FTD)No.820/2022(DGC/AEEV/PES-Balance works/2018) dated 07.10.2022.
5. Minutes of PMC meeting dated 25.02.2023 at Munnar Enclave.
6. Letter No. 65/PES/2023 dated 10.03.2023 of M/s. Anchor Structural.
7. Note No. DB-30/CCM/PES-Balance Civil works/2022-23/1294 dated 22.03.2023 of the Deputy Chief Engineer & Project Manager, PES with full powers of Chief Engineer.
8. Note No. DGC/AEEV/PES-Balance works/2018 (1) dated 27.03.2023 of the Director (Generation - Civil) to the Full Time Directors. (Agenda 87/3/23)

ORDER

The work of Pallivasal Extension Scheme (2x30 MW) - Balance Civil works of tunnel, surge shaft, pressure shaft, penstock, power house and allied works was awarded to M/s. Anchor Structural-DSE-SSIPL Consortium, Eloor House, Kolenchery, Ernakulam at their quoted amount of Rs. 48,34,11,157/-. The official date of commencement and completion of work as per agreement read as 2nd above are 12.08.2019 and 11.10.2021 respectively. The work commenced on 09.08.2019. Total progress of the subject work is 85.75%.

The time of completion of work was extended up to 31.05.2022 and later up to 31.12.2022 as per the B.Os read as 3rd and 4th above.

The Deputy Chief Engineer & PM, PES as per note read as 7th above has reported that all the works could not be completed within the extended time, as many of the works were dependent on the E&M works which are delayed due to several factors and has requested time extension for the completion of E&M works up to 16.07.2023. The remaining civil works in the water conductor system such as balance consolidation grouting and plugging of two ADITS are progressing. The presence of the civil contractor is also required during trial operations and for attending rectification works, if any required. Even though the major civil

works required for commissioning of the project will be completed much before the completion of E&M works, the presence of Civil contractor is inevitable for carrying out the testing and commissioning of water conductor system. Also, the works of the Power House and Switch Yard can be completed only in tandem with the E&M works. The Deputy Chief Engineer, PES has requested for time extension for completing the entire civil works up to 31.07.2023.

The contractor as per letter read as 6th above had submitted a revised micro schedule for the balance work.

The Project Monitoring Committee held on 25.02.2023 has agreed to recommend time extension without any additional financial commitment on either side up to 30.04.2023 for the necessary works required for the trial run of the 1st machine and then up to 31.07.2023 for the remaining works, with detailed schedule breakup.

The Deputy Chief Engineer & PM, PES has requested to grant time extension for the contract period of the subject work up to 30.04.2023, in the case of works necessary for the trial run of the machines and up to 31.07.2023 for the remaining works, with detailed schedule breakup and without any additional financial commitment on either side.

The matter was placed before the Full Time Directors as per the note read as 8th above.

Having considered the matter in detail, the Full Time Directors in its meeting held on 27.03.2023, resolved to accord sanction for extending the time of completion of the contract with M/s. Anchor Structural-DSE-SSIPL Consortium for the execution of the work of "Pallivasal Extension Scheme (2x30MW) - Balance civil works of tunnel, surge shaft, pressure shaft, penstock, power house and allied works" up to 30.04.2023 for completing the necessary works required for the trial run of the 1st machine and up to 31.07.2023 for the entire completion of the remaining works after trial run, with detailed schedule breakup and without any financial commitment on either side.

Further resolved that no more extension will be granted.

Orders are issued accordingly.

**By Order of the
Full Time Directors**

Sd/-

**LEKHA G
Company Secretary**

To:

The Deputy Chief Engineer & Project Manager, Pallivasal Extension Scheme with full powers of Chief Engineer, Meencut.

Copy to: The Chief Engineer (IT,CR & CAPS)/ Chief Internal Auditor/ Company Secretary/
Financial Advisor/ LA&DEO

The TA to the Chairman & Managing Director / Director (Generation-Civil)/ Director
(Generation-Electrical & HRM)/ Director (Distribution, IT & SCM)/ Director
(Transmission, SO, P & S)/ Director (REES, SOURA, Nilaavu Projects, S & W).


The PA to the Director (Finance).

The RCAO/RAO

The Sr.CA to the Secretary (Administration).

Stock File.

Forwarded / By Order



Assistant Executive Engineer