



## KERALA STATE ELECTRICITY BOARD Ltd

(Incorporated under the Companies Act, 1956)

Registered Office: Vidyuthi Bhavanam, Pattom,

Thiruvananthapuram – 695 004

CIN: U40100KL2011SGC027424

Website: www.kseb.in

Phone: +91 4712448720,

Email: dgkseb@kseb.in

### ABSTRACT

Execution of rectification/replacement of penstocks, butterfly valves, gate valves & allied works of Sengulam HEP - Time extension - Sanctioned - Orders issued.

### CORPORATE OFFICE (SBU-G/C)

BO (FTD)No. 172/2023(DGC/AEEII/Seng.Penstock/2022)

Thiruvananthapuram, Dated: 31.03.2023

Read: 1. B.O. (DB) No. 13/2021 (DGC/AEE-II/Sengulam/2018) dated 13.01.2021.  
2. Note No. CE-CDSD-PLM-CE1/2022/267 dated 20.11.2022 of the Chief Engineer (Civil- Dam Safety & DRIP)  
3. Note No. DGC/AEEII/Seng Penstock/2022 dated 23.03.2023 of the Director (Generation-Civil) to the Full Time Directors (Agenda item No. 73/3/23).

### ORDER

The KSEBL as per the B.O read as 1<sup>st</sup> above had accorded sanction to award the work of "Execution of rectification/replacement of penstocks, butterfly valves, gate valves and allied works of Sengulam HEP to the lowest bidder M/s. KSK-TVPPL-REHPL-YIL Consortium and the agreement was executed on 16.03.2021. The official date of commencement and completion of the subject work as per the agreement were 18.02.2021 & 17.02.2023 respectively.

The procurement of penstock materials for the work was delayed due to the shortage of Industrial Oxygen supply on account of restrictions imposed due to COVID-19 pandemic. The work is of specialized nature and being carried out in an existing/working line and therefore a definite time line is required for the completion of the work. Taking into consideration of the above aspects, the Chief Engineer (Civil - Construction) South as per the note cited as 2<sup>nd</sup> above has requested sanction for extension of time of completion of the work upto 31.08.2023 without any financial commitment on either side.

The matter was placed before the Full Time Directors as per the note read as 3<sup>rd</sup> above.

Having considered the matter in detail, the Full Time Directors in the meeting held on 27.03.2023:

Resolved to accord sanction to extend the time of completion of the work "Execution of rectification/replacement of penstocks, butterfly valves, gate valves and allied works of Sengulam HEP" upto 31.08.2023, without any financial commitment on either side.

Orders are issued accordingly.

**By Order of the  
Full Time Directors**


**LEKHA G  
Company Secretary**

To:

The Chief Engineer (Civil - Construction) South

Copy to: The Chief Engineer (IT,CR&CAPS)/ Chief Internal Auditor/ Company Secretary/  
Financial Advisor/ LA&DEO.  
The TAs to Chairman & Managing Director/ Director (Generation-Civil)/ Director  
(Generation-Electrical &HRM)/ Director (Distribution, IT & SCM)/ Director  
(Transmission, SO, P & S)/ Director (REES, SOURA, Nilaavu Projects, S & W).  
The PA to Director (Finance).  
The RCAO/RAO.  
The Senior CA to Secretary (Administration).  
Stock File.

Forwarded / By Order



Assistant Executive Engineer