



KERALA STATE ELECTRICITY BOARD LIMITED

(Incorporated under the Companies Act, 1956)

CIN:U40100KL2011SGC027424

Reg. Office: Vydyuthi Bhavanam, Pattom, Thiruvananthapuram – 695004, Kerala

Tel:+914712448720 Email: dgkseb@kseb.in

Web site: www.kseb.in,

Abstract

Pallivasal Extension Scheme (2x30MW)- Balance works of Tailrace Weir and allied works - Time extension - Sanctioned -Orders issued.

Corporate Office(SBU-G/C)

BO(FTD) No. 471/2021 (DGC/AEEV/PES-TRW/2019) Thiruvananthapuram Dated: 22.06.2021

- Read:
1. BO(FTD) No.1811/2018(DGC/AEE V/PES/2014) dated 27.09.2018.
 2. Agreement No.11/CCM/19-20/19.08.2019.
 3. Proceeding No. DB-30/CCM/PES-Balance Civil works/Weir /2020-21/337 dated 25-08-2020 of the Deputy Chief Engineer and Project Manager, PES with Full Powers of Chief Engineer.
 4. Minutes of the PMC meeting dated 24.03.2021 at Munnar Enclave.
 5. Letter No. SSIPL/PES/TR-WEIR/116 dated 18-05-2021 of M/s.SSIPL
 6. Note No. DB-30/CCM/PES-BalanceCivilworks/Weir /2020-21 dated: 27.04.2021 and 18.05.2021 of Deputy Chief Engineer and Project Manager, PES with F/P of Chief Engineer.
 7. Note No. DB-30/CCM/PES-BalanceCivilworks/Weir/2021-22/198 dated: 09.06.2021 of the Deputy chief Engineer and project Manager, PES with F/P of Chief Engineer.
 8. Note No. DGC/AEEV/PES-TRW/2019 dated 16 .06 2021 of the Director (Generation Civil) to the Full Time Directors.(Agenda 56/6/21)

ORDER

KSEBL as per B.O read as 1st above has accorded sanction to invite separate tender for the Balance works of tailrace weir of PES and Supply & laying of the outlet pipe from tailrace weir of Pallivasal Extension Scheme(2x30MW) to the inlet of Sengulam tunnel after de-linking this portion of work from the main contract of Pallivasal Extension Scheme for its timely completion in tandem with that of Sengulam Pump House work to enable tail race water to flow to Sengulam reservoir.

The work was awarded to M/s. Shri Saravana Industries Private Limited at their quoted rate of Rs 7,16,26,739/- excluding GST as per agreement read as 2nd above. The official date of commencement of the work was on 30.06.2019 and the official date of completion was on 29.06.2020.

The Deputy Chief Engineer and Project Manager, PES as per note read as 6th above has reported that the time of completion was extended up to 30.11.2020 as per the proceedings read as 3rd above without imposing any liability to the contractor.

In the PMC meeting convened on 24.03.2021 at Munnar the contractor has requested for time extension up to 31.05.2021 to complete the remaining works. In this connection the Deputy Chief Engineer and Project Manager, PES has remarked that the Covid-19 pandemic situation and lock downs declared by the Government seriously affected the progress of works. The contractor couldn't bring the labourers from other states and also they couldn't bring the fabricated pipes and other specials to the site in time. The PMC discussed the matter in detail and decided to recommend time extension upto 31.05.2021 to the Board.

The Deputy Chief Engineer and Project Manager, PES further reported that due to the unprecedented heavy rain falls in this period, the works could not be completed as planned. It is also reported that all the works which are essential for the commissioning of the outlet pipe from the weir of PES to the inlet of Sengulam tunnel have been completed by 27.03.2021 and the Sengulam Power House is in operation. The remaining works are only the finishing works, which will not affect the running of the Sengulam Pump House.

The contractor has requested as per letter read as 5th to extend the time of completion of the subject work up to 31-10-2021 without imposing Liquidated damages and penalty. In this connection the Deputy Chief Engineer and Project Manager, PES reported that it will not be possible to execute these works from June to September 2021 due to monsoon. So this works can be expected to be completed only in October, 2021.

The Deputy Chief Engineer and Project Manager, PES as per note read as 7th above has also furnished the detailed analysis of the delays occurred in the subject work based on hindrance register. The total delay admissible comes to 535 days and the number of days requested by the contractor is 491 days. The Deputy Chief Engineer and Project Manager, PES recommended for time extension for the contract period of the subject work up to 31.10.2021 without any additional financial commitment on either side.

The matter was placed before the Full Time Directors as per note read as 8th above.

Having considered the matter in detail, the Full Time Directors in its meeting held on 17.06.2021 resolved to accord sanction to extend the contract period of the work "Pallivasal Extension Scheme (2x30MW)- Balance works of Tailrace Weir of PES and supply and laying of Outlet pipe from tailrace weir of Pallivasal Extension Scheme to the inlet of Sengulam tunnel" up to 31.10.2021 without any additional financial commitment on either side.

Orders are issued accordingly.

By Order of the Full Time Directors,

Sd/-

LEKHA G.
COMPANY SECRETARY IN CHARGE

To

The Deputy Chief Engineer & Project Manager (PES) with F/P of Chief Engineer

Copy to:

The Chief Internal Auditor/ Financial Adviser

The Chief Engineer (IT)

The RCAO/The RAO


The TA to CMD/Director(GC)/Director(D,IT&HRM)/ Director(T&SO)/

Director(Plg &S)/ Director (GE&SCM)

The PA to Director (Finance) /Company Secretary

Library/Stock File

Forwarded / By Order



Assistant Executive Engineer