



KERALA STATE ELECTRICITY BOARD LIMITED

(Incorporated under the Companies Act, 1956) CIN: U40100KL2011SGC027424
Registered Office: Vidyuthi Bhavanam, Pattom, Thiruvananthapuram-695004 Website: www.kseb.in
Phone: (O) +91 471 2514283 E-mail: dgekseb@kseb.in



Abstract

Execution of E&M works of Chathankottunada Stage II SHEP (3 x 2 MW) - Time Extension request of E&M Contractor - Sanctioned - Orders issued.

Corporate Office (SBU-G/E)

B.O (FTD)No. 413 /2021 (44/AE1/2019/CE(PED)) Thiruvananthapuram. Dated: 01-06-2021

- Read:-
1. B.O (DB) No. 177/2019 (D (GE)/G2/CHKN/2018-19) dated 01-03-2019.
 2. Agreement No. CE(PED)/03/2018-19 dated 30-03-2019 of the Chief Engineer (Generation & PED).
 3. Letter No CHKN-VHN-SH-20-00175 dated 30-03-2021 of M/s. Voith Hydro Private Limited.
 4. Letter No. CKN II/Electrical/2007-08/1968 dated 14-05-2021 of the Project Manager, Chathankottunada Stage II SHEP.
 5. Note No. 44/AE1/2019/CE(PED)/176 dated 24-05-2021 of the Chief Engineer (Generation & PED) to the Full Time Directors (Agenda No. 69/5/2021).

ORDER

As per B.O read as 1st above, the E&M works of Chathankottunada stage II SHEP (3X2MW) was awarded to M/s. Voith Hydro Private Limited at their quoted discounted amount of Rs. 22,44,64,791/- and the agreement was executed on 30-03-2019. The period of completion was 24 months and the same expired on 30/03/2021.

The Chief Engineer (Generation & PED) has reported that as per letter read as 3rd above M/s. Voith Hydro Private Limited requested for time extension for the E&M works of Chathankottunada stage II SHEP for a period of three months ie; up to 30-06-2021. It is informed that in view of Covid 19 pandemic situation that happened across the country last year, Government of India has issued notifications for considering the situation as force majeure and to give appropriate time extension.

The Project Manager, Chathankottunada Stage II SHEP as per letter read as 4th above reported that all the erection activities except the E&M works viz; Termination of cables, Lighting mast installation, Oil filtration of GT, Covering of cable trenches, Fencing of Switchyard, Powerhouse Building Earthing, Back Charging of 33kV, Ventilation system including AC in control room and Runner and Runner cone fixing of Unit#2 are completed. It is also requested to consider the time extension request of E&M Contractor up to 30-06-2021, in view of the Covid-19 pandemic in the year 2020 and subsequent nationwide lockdown declared by Government of India for three months from first week of April 2020 to the end of June 2020.

Considering all the above facts, the Chief Engineer (Generation & PED) has recommended granting the request of E&M contractor for time extension upto 30-06-2021 on force majeure condition without any additional financial commitment to KSEBL

The matter was placed before the Full Time Directors as per Note read as 5th above. Having considered the matter in detail, the Full Time Directors in the meeting held on 28-05-2021 resolved to accord sanction for extension of time for completion of E&M works of Chathankottunada SHEP Stage II to M/s. Voith Hydro Pvt. Ltd. up to 30-06-2021 without any additional financial commitment to KSEBL, considering the various issues pointed out by Director (Generation Electrical & SCM).

Orders are issued accordingly.

By Order of the Full Time Directors,

Sd/-

Lekha G

Company Secretary (In charge)

To

The Chief Engineer (Generation & PED), Moolamattom.
The Deputy Chief Engineer (Projects-Electrical Designs).

Copy to:

The Financial Advisor/ The Chief Internal Auditor/The Company Secretary.
The Chief Engineer (IT)/ The RCAO/The RAO.
The TA to Chairman & MD/ Director (GE&SCM)/ Director(GC)/ Director (Trans.&SO)/ Director (D,IT&HRM) /Director (Planning, Safety& REES).
The PA to Director (Finance).

Forwarded / By Order

Lekha G
Asst. Exe. Engineer

99
03 06 21