



KERALA STATE ELECTRICITY BOARD LIMITED

(Incorporated under the Companies Act, 1956)

CIN:U40100KL2011SGC027424

Reg. Office: Vidyuthi Bhavanam, Pattom, Thiruvananthapuram – 695004, Kerala

Tel:+914712448720 Email: dgkseb@kseb.in

Web site: www.kseb.in,

Abstract

Pallivasal Extension Scheme (2 X 30MW) – Expression of Interest and Request for Proposal for Engineering Design, construction works of Intake Structure, Box culvert including Pre - Support System for Deep Excavation & Allied Works and Construction of Tunnel for 584M to Intake (Both Soil & Rock) of Pallivasal Extension Scheme –Extension of completion time - Sanctioned -Orders issued.

Corporate Office(SBU-G/C)

BO(FTD) No.390/2021 (DGC/AEEV/PES-Intake/2017) Thiruvananthapuram Dated:25.05.2021

- Read:
1. BO (DB)No.3290/2017(DGC/AEEV/PES-Intake/2017) TVPM dated 30.12.2017.
 2. Agreement No. 20/CCM/2017-18 dated 15.03.2018.
 3. Letter No. BZJV/2020-21/231 dated 09.12.2020 of M/s. BUMI-ZILLION JV
 4. Letter No.BZJV/2020-21/234 dated 29.12.2020 of M/s. BUMI-ZILLION JV
 5. Minutes of the PMC meeting dated 24.03.2021 at Munnar enclave.
 6. Note No. No.DB-7/CCM/PESI /Intake/2021-22 Dated: 29.04.2021 of the Deputy Chief Engineer and Project Manager PES with full powers of Chief Engineer.
 7. Note No. DGC/AEEV/PES-Intake/2017 dated 14 .05 2021 of the Director (Generation Civil) to the Full Time Directors.(Agenda 53/5/21)

ORDER

The work of Intake Structure, Box Culvert and Tunnel to Intake of Pallivasal Extension Scheme (2x30MW) was awarded to M/s. BUMI-ZILLION JV for an amount of ₹ 109,44,03,495.00 as per the B.O read as 1st above. The official date of commencement and completion of the work as per the Agreement were 01.02.2018 and 31.12.2020 respectively.

The Deputy Chief Engineer & PM (PES) as per the note read as 6th above has reported that the work of Box culvert and intake pool and tunnel driving has been

completed. The work has achieved a physical progress of 70% and a financial progress of 68.415 %.

It is further reported that even though the work is commenced in time with an intention to complete it within the time frame, various unfortunate events occurred, which caused hindrances and held up of work resulting unavoidable delay in completion. This include delay in obtaining approval from the Ministry of Road Transport, opposition in the work of Box Culvert by Kannan Devan Hills Plantations (KDHP) officials, Flood 2018, Geological challenges encountered at Intake pool, Flood 2019, COVID 19 associated restrictions, Heavy rain, Harthal, All India Strike etc. The total delay occurred at site for the above mentioned reasons is reckoned as 436 days.

The Contractor's request for time extension up to 4/2022 to complete the work was discussed by the Deputy Chief Engineer & PM (PES) with them and based on the discussion a revised Micro schedule is prepared for completing the remaining works by 31.12.2021.

The matter was placed before the PMC meeting convened on 24.03.2021 at Munnar Enclave and the PMC has examined the facts and decided to recommend a time extension up to 31.12.2021.

The Deputy Chief Engineer & PM (PES) requested time extension for the contract period of the subject work up to 31.12.2021 without any additional financial commitment on either side.

The matter was placed before the Full Time Directors as per note read as 7th above.

Having considered the matter in detail, the Full Time Directors in its meeting held on 21.05.2021 resolved to accord sanction to extend the contract period of the work "Pallivasal Extension Scheme (2 X 30MW) – Expression of Interest and Request for Proposal for Engineering Design, construction works of Intake Structure, Box culvert including Pre - Support System for Deep Excavation & Allied Works and Construction of Tunnel for 584m to Intake (Both Soil & Rock) of Pallivasal Extension Scheme" up to 31.12.2021 without any additional financial commitment on either side.

Orders are issued accordingly.

By Order of the Full Time Directors,

Sd/-

LEKHA G.
COMPANY SECRETARY IN CHARGE

To

The Deputy Chief Engineer & Project Manager (PES) with F/P of Chief Engineer

Copy to:

The Chief Internal Auditor/ Financial Adviser

The Chief Engineer (IT)

The RCAO/The RAO

The TA to CMD/Director(GC)/Director(D,IT&HRM)/ Director(T&SO)/Director(Plg &S)/
Director (GE&SCM)

The PA to Director (Finance) /Company Secretary

Library/Stock File

Forwarded / By Order



Assistant Executive Engineer