



# KERALA STATE ELECTRICITY BOARD LIMITED

(Incorporated under the Companies Act, 1956) CIN: U40100KL2011SGC027424

Registered Office: Vidyuthi Bhavanam, Pattom, Thiruvananthapuram-695004 Website: [www.kseb.in](http://www.kseb.in)

Phone:(O) +91 471 2514283 E-mail: [dgekseb@kseb.in](mailto:dgekseb@kseb.in)



## Abstract

Execution of Electro and Hydro mechanical works of Poringalkuthu 1 x 24 MW SHEP – Contract with M/s. Allonward - SSIPL Consortium - extension of period of completion of Contract for **E&M works** - Sanctioned - Orders issued.

### Corporate Office (SBU-G/E)

B.O. (FTD)No. 232 /2020 (D(GE)/G2/PGL/2019-20) Thiruvananthapuram. Dated: 25 - 03 - 2020

- Read:-
1. Agreement No. CEPED/03/2014-15 dated 10-10-2014.
  2. B.O (FTD) No. 3065/2016 (D(GE)/G2/PGL/2016-17) dated 28-10-2016.
  3. B.O (FTD) No. 85/2018 (D(GE)/G2/PGL/2017-18) dated 10-01-2018.
  4. B.O. (FTD)No. 99 /2019 (DGE/G2/PGL /2018-19) dated 02-02-2019.
  5. B.O (FTD) No. 143/ 2019 (DGC/AEEIV/PORGL/2014) dated 19-02-2019.
  6. Letter No.AEE1/PGL24/2015/CE (PED)/ 942 dated 20-12-2019 of Chief Engineer (Generation &PED).
  7. Minutes of Project Monitoring Committee meeting held on 29-01-2020.
  8. Note No. D(GE)/G2/ PGL/2019-20 dated 19-03-2020 of the Director(GE&SCM) to the Full Time Directors (Agenda No. 78/3/20).

### ORDER

The contract for the execution of E & M works of Poringalkuthu SHEP (1 x 24 MW) was awarded to M/s. Allonward-SSIPL Consortium and the Agreement was executed by the Chief Engineer (Projects-Electrical Designs) on 10-10-2014.

As per the Agreement for E&M works the scheduled period of completion of contract was 24 months which expired on 03-10-2016. Subsequently the period of completion of contract was extended up to 30-11-2017 as per B.O read as 2<sup>nd</sup> paper above and further up to 31-12-2018 and 31-10-2019, as per Board Orders read as 3<sup>rd</sup> and 4<sup>th</sup> above without imposing any liquidated damages on the contractor and without any additional financial commitment to KSEBL, except financial commitment due to implementation of GST.

The Chief Engineer (Gen.&PED) as per letter read as 6<sup>th</sup> above reported that the Civil works were not completed as anticipated and the E & M works was delayed as the Power House was not handed over by the Civil Contractor after completing the flooring works. The E&M works which are pending viz; Fixing of cable tray support, laying of power and control cables etc., Erection of 11kV/415 V station auxiliary transformer, Erection of servomotor in valve house and fixing of upstream and downstream pipes and welding with penstock, Erection of control panels of valve in valve house and cable laying, Emergency and fire hydrant water tank piping works, Cooling water suction line work etc., can be done only after the completion of the Civil works. It is also reported that supply of foreign and Indian spares, tools etc, AC & Ventilation system, fire hydrant system for Power House and transformer oil filter with tank are pending.

It is further reported that the E&M contractor has requested for extension of time of completion up to 31-12-2020 in anticipation of completion of balance Civil works and availability of water in penstock by 1<sup>st</sup> week of September 2020.

As per B.O read as 5<sup>th</sup> above, the extended period of contract for completion of Civil works was up to 31-12-2019. In the Project Monitoring Committee meeting held on 29-01-2020 it was

decided to recommend to Board to accord sanction for time extension of completion of E&M works up to 31-12-2020 or three months after completion of Civil works whichever is earlier.

The Chief Engineer (Gen. &PED) has recommended to consider the request of the E&M contractor for extending the period of E&M contract up to 31.12.2020 without imposing liquidated damages on the E & M contractor and without any additional financial commitment to KSEBL.

Having considered the matter in detail, as per Note read as 8<sup>th</sup> above, the FTD in the meeting held on 20-03-2020, resolved to accord sanction to extend the period of completion of the **E&M contract** of Poringalkuthu (1x24MW )SHEP awarded to M/s. Allonward-SSIPL Consortium, up to 30-09-2020 without imposing any liquidated damages on the contractor and without any additional financial commitment to KSEBL, except the financial commitment due to implementation of GST, considering the fact that there is no delay on the part of E&M Contractor and that the pending E&M works solely depends on the completion of Civil works.

Orders are issued accordingly.

By Order of the Full Time Directors,  
Sd/-  
**Lekha G**  
Company Secretary (In charge)

To

The Chief Engineer (Generation & PED), Moolamattom.  
The Deputy Chief Engineer (Projects-Electrical Designs).

Copy to:

The Financial Advisor/ The Chief Internal Auditor/The Company Secretary.  
The Deputy Chief Engineer (IT)/ The RAO/The RAO.  
The TA to Chairman & MD/ Director (GE&SCM)/ Director(GC)/ Director (TSO&Safety)/ Director (D,IT&HRM).  
The PA to Director (Finance).

Forwarded / By Order

  
Asst. Exe. Engineer

RECEIVED

AOI

30.03.20