



KERALA STATE ELECTRICITY BOARD Ltd

(Incorporated under the Companies Act, 1956)

Registered Office: Vidyuthi Bhavanam, Pattom,

Thiruvananthapuram – 695 004

CIN: U40100KL2011SGC027424

Website: www.kseb.in

Phone: (O) +91 471 2514522

Email: dgekseb@kseb.in

ABSTRACT

PES & THEP - Supply, Laying, Testing and Commissioning of 220 kV, 800 sq.mm XLPE, underground cable for power evacuation from PES HEP and 220 kV, 500 sq.mm XLPE, underground cable for inter connection from GTs to 220 kV switchyard at Thottiyar HEP - Request for time extension - Sanctioned - Orders issued.

SBU-GE

BO (FTD)No.145/2023(DIRGE-AEE4/2023/184)

Thiruvananthapuram, Dated: 23.03.2023

Read: 1. B.O. (DB) No.681/2019(D (GE)/G2/Thottiyar/2019-20 dated 05.09.2019.
2. WO.No.04/2021-22 dated 19.11.2021 of Chief Engineer (Generation & PED).
3. Amendment. No.1 to W.O No. 4/2021-22 dated 19.11.2021.
4. Proceedings No. PED-AEE1/2022/1614 dated 03.08.2022.
5. Note No. PED-AEE1/2023/138 (1) dated 23.02.2023 of the Deputy Chief Engineer (PED) with full powers of Chief Engineer.
6. Note No. DIRGE-AEE4/2023/184/182 dated 06.03.2023 of the Director (Generation-Electrical & HRM) submitted to Full Time Directors [Agenda Item No. 33/03/23]

ORDER

Sanction was accorded as per the B.O. read as 1st above to carry out the balance E&M works of Thottiyar HEP departmentally on piecemeal basis through experienced E&M erection contractors, including purchasing required equipment departmentally. Accordingly the Work Order read as 2nd above for Supply, Laying, Testing and Commissioning of 220 kV, 800 Sq.mm XLPE underground cable for power evacuation from PES HEP and 220kV, 500 Sq.mm XLPE underground cable, for inter connection from GTs to 220kV switchyard at Thottiyar HEP was awarded to M/s. Universal Cables Limited, P.O Birla Vikas, Santa, Madhya Pradesh-485005. The amount of contract is Rs.7,35,77,809/- (Rupees Seven Crore Thirty Five Lakhs Seventy Seven Thousand Eight Hundred and Nine only) including GST for both Supply (Schedule A) and Service (Schedule B) portion.

As per the work order "The work shall be completed in all respects, tested, commissioned and handed over to KSEBL on or before 30.06.2022". The contractor had requested time extension for the above mentioned work up to 31.12.2022 without LD. The reason furnished was adverse climatic conditions and non-readiness of site. The Executive Engineer, Erection Division, Kallarkutty reported that the contractor had delivered the required quantity of cables and its sheath bonding cables and only rest of the items were remaining to be supplied. Considering the above time extension for the above Work was granted as per the proceeding read as 4th above up to 31.12.2022 by the Deputy Chief Engineer (PED) with full powers of Chief Engineer.

Now the contractor has requested for time extension for the completion of work up to 30.06.2023 without LD to him. The reason submitted for the same are extended monsoon season and non-availability of work front to proceed with the work. The Executive Engineer,

Erection Division, Kallarkutty has reported that all the items except Aluminum flat clamps were delivered to sites and only the service portions (cable laying and termination work) are pending to be completed at both the project sites. It is also reported that the cable laying and termination work have already been commenced at PES site and the delay in execution of service portion at both the project sites is because of non-availability of enough work front. Considering all the above, the Deputy Chief Engineer (PED) with full powers of Chief Engineer, as per the note read as 5th above has recommended to extend the period of completion for the subject work up to 31.05.2023 without LD to the contractor and without any financial commitment to KSEBL.

The matter was placed before the Full Time Directors as per the Note read as 6th above.

Having considered the matter in detail, the Full Time Directors in the meeting held on 13.03.2023 has resolved to accord sanction to grant time extension to M/s. Universal Cables for supply, laying, testing and commissioning of 220 kV, 800 sq.mm XLPE, underground cable for power evacuation from PES HEP and 220 kV, 500 sq.mm XLPE, underground cable for inter connection from GTs to 220 kV switchyard at Thottiyar HEP up to 31.05.2023 without LD to the contractor and without any financial commitment to KSEBL subject to the following.

1. Actual cable laying and all works to be completed by April 2023 so that the power generation starts in May 2023.
2. Minor finishing works etc. to be completed by May 2023.

Orders are issued accordingly.

**By Order of the
Full Time Directors**

Sd/-


**LEKHA G
Company Secretary**

To:

The Deputy Chief Engineer (PED) with Full Powers of Chief Engineer

Copy to: The Chief Engineer (IT)/ Financial Advisor
Chief Internal Auditor/ Company Secretary
The TA to CMD/ D (GE&HRM)/ D (GC)/ D (T&SO, P&S)/ D (D, SCM&IT)/ D
(REES, S, NILAAVU, S&W)
The PA to the Director (Finance)
The Sr. CA to Secretary (Administration)
The RCAO/ RAO
Stock File.

Forwarded / By Order



Assistant Executive Engineer