



KERALA STATE ELECTRICITY BOARD Ltd

(Incorporated under the Companies Act, 1956)

Registered Office: Vidyuthi Bhavanam, Pattom,

Thiruvananthapuram – 695 004

CIN: U40100KL2011SGC027424

Website: www.kseb.in

Phone: +91 4712448720,

Email: dgkseb@kseb.in

ABSTRACT

Execution of Civil works of Peruvannamuzhi SHEP (6MW, 24.70 Mu) - Contract with M/s.TVPPL - KSK-SSEV-Consortium - Request for Time extension up to 15.08.2023 - Sanction accorded - Order issued.

CORPORATE OFFICE (SBU - G/C)

BO (FTD)No.440/2023(DGC/AEE I/PERVNMZY/General/2022)

Thiruvananthapuram,Dated: 07.10.2023

- Read: 1. B.O. (DB) No.1223/2015 (DGC/AEE-1/PERVNMZHY/2015) dated 18.05.2015.
2. G.O. (Rt) No.236/2015/PD dated 23.09.2015.
3. B.O. (FTD) No. 842 /2018 (DGC/AEEI/PERVNMZY/2016) dated 03 .04.2018.
4. B.O. (FTD) No. 117 /2021 (DGC/AEEI/PERVNMZY/2016) dated 08.02.2021.
5. B.O. (FTD) No. 538 /2022 (DGC/AEEI/PERVNMZY/2022) dated 22.06.2022.
6. B.O. (FTD)No.268/2023(DIRGE-AEE4 /2022/PED/P.MUZH)Y) dated 22.05.2023.
7. B.O (FTD) No. 312 /2023 (DGC/AEEI/PERVNMZY/General/2022) dated 20.06.2023.
8. Letter No. TVPPL/IRD/PZMY/2023-24/52 dated 12.08.2023 of M/s TVPPL-KSK-SSEV Consortium.
9. Remarks of the Financial Adviser vide Note No. FA-AT-ST1/2023/51 dated 15.09.2023.
10. Note No. CECCN/DB/01/PRMY/ 2018-19/873 dated 18.09.2023 of the Chief Engineer (Civil - Construction) North.
11. Note No. DGC/AEE I/PERVNMZY/General/2022(2) dated 29.09.2023 of the Director (Generation - Civil)

ORDER

KSEB Ltd. has accorded Revised Administrative Sanction for the implementation of Peruvannamuzhy SHEP as per the B.O. read as 1st above for an amount of Rs. 77.53 Crores. Administrative Sanction of Government for the implementation of the scheme was obtained as per the G.O read as 2nd above.

The Civil Works of Peruvannamuzhy SHEP was awarded to M/s. TVPPL-KSK-SSEV Consortium, Telangana as per the B.O. read as 3rd above and the contract agreement was executed as per Agreement No. CECCN/02/2018-19 dated 25.05.2018. The official date of commencement and completion as per the agreement are 07.05.2018 and 07.05.2021 respectively.

The Chief Engineer (Civil - Construction) North, as per note read as 10th above has reported that KSEBL as per B.O. read as 4th above had granted time extension for the subject work up to 30.06.2022. It is also reported that though e-tenders were invited for E&M works seven times, tenders were cancelled six times due to various reasons . Agreement for the E&M works was executed with M/s. KBL on 08.02.2021 with a completion period of 18 months up to 10.08.2022. KSEBL granted another seven months' time for E&M works for conducting model test, which resulted in a revised completion date of 10.03.2023. Then it was decided to fix 31.03.2023 as target date for the completion of the project and sanction was accorded as per B.O. read as 5th above, to extend the time of completion of civil works up to 31.03.2023.

Again, E&M works were delayed and time extension for completion of E&M works has been

granted up to 30.06.2023, as per B.O. read as 6th above. Subsequently, in order to attend post erection Civil works, the time extension was granted for Civil works up to 30.06.2023 as per B.O. read as 7th above.

The Chief Engineer (Civil - Construction) North [CECCN] has reported that 99% of the civil works were completed within the extended period of 30.06.2023. Some of the items viz. quarry muck filling, preparation and consolidation of yard with road roller, yard finishing work with interlock tiles and yard concreting, construction of compound wall with pre-cast solid block were delayed as entire yard was fully occupied with E&M equipments and materials such as oil drums, cables, steel frames, earthing strips, lighting posts etc. These items are extra items sanctioned in the 13th PMC meeting dated 24.02.2023 and for which supplementary agreement has been executed on 19.05.2023. As per clause 5.3.7 of agreement condition additional works ordered by the Engineer in-charge and non supply of KSEB Ltd's's material if any shall be considered for granting extension for period of completion.

CECCN has also reported that spinning of Unit # 1&2 were successfully done on 30.06.2023 and 05.07.2023 respectively and testing and synchronization of both the units were successfully completed and commercial operation was commenced from 16.07.2023 (Unit #1) & 19.07.2023 (Unit #2). Also, the E&M contractor M/s Kirloskar Brothers Limited, Pune has completed the work on 07.08.2023.

The Civil contractor M/s. TVPPL-KSK-SSEV-Consortium, as per letter read as 8th above, had requested time extension up to 15.08.2023, in order to complete the post erection Civil works. CECCN has also reported that all the works under the contract for the execution of the civil work of the Peruvannamuzhi SHEP has been completed as on 15.08.2023. The Financial Advisor as per the letter read as 9th above has recommended the request for time extension up to 15.08.2023.

The Chief Engineer (Civil - Construction) North, as per note read as 10th above has requested for extension of time of completion for the execution of Civil works of Peruvannamuzhi SHEP entrusted with M/s. TVPPL- KSK-SSEV Consortium, Telangana up to 15.08.2023 without any financial commitment on either side other than price variation as per agreement conditions. The request for time extension up to 15.08.2023 was placed before the Full Time Directors as per note read as 11th above.

Having considered the matter in detail, the Full Time Directors through circulation, resolved to accord sanction to extend the time of completion for the execution of Civil works of Peuvannamuzhy SHEP entrusted with M/s. TVPPL- KSK-SSEV Consortium, Telangana up to 15.08.2023 without any financial commitment on either side, but with price variation as per agreement conditions for the extended period.

Orders are issued accordingly.

**By Order of the
Full Time Directors**


sd/-

**LEKHA G.
Company Secretary**

To:
The Chief Engineer (Civil - Construction) North

Copy to: The Chief Engineer (IT,CR&CAPS)/ Financial Advisor/ LA&DEO/ Chief Internal Auditor/
Company Secretary
The TA to the Chairman & Managing Director / Director (Generation-Civil) / Director
(Distribution, Safety, SCM & IT) / Director (Transmission, SO & Planning)/ Director
(Generation - Electrical, REES, SOURA, Sports & Welfare)
The PA to the Director (Finance & HRM)
The Sr.CA to the Secretary (Administration)
The RCAO/ RAO
Stock File.

Forwarded / By Order



Assistant Executive Engineer