



# KERALA STATE ELECTRICITY BOARD Ltd

(Incorporated under the Companies Act, 1956)

Registered Office: Vidyuthi Bhavanam, Pattom,

Thiruvananthapuram – 695 004

CIN: U40100KL2011SGC027424

Website: www.kseb.in

Phone: +91 4712448720,

Email: dgkseeb@kseeb.in

## ABSTRACT

Pallivasal Extension Scheme (2X30 MW) - Balance Civil Works of Tunnel, Surge Shaft, Pressure Shaft, Penstock, Power House and Allied Works – Contract with M/s. Anchor Structural –DSE–SSIPL Consortium - Time extension - Sanctioned – Orders issued.

### **Corporate Office (SBU-G/C)**

BO (FTD)No.820/2022(DGC/AEEV/PES-Balance works/2018)

Thiruvananthapuram,Dated: 07.10.2022

- Read: 1.B.O. (DB) No. 537/2019 (DGC/AEEV/PES-Balance works/2018) dated 11.07.2019.  
2.Agreement No. 10/CCM/2019-20 dated 19.08.2019.  
3.B.O.(FTD) No. 67/2022 (DGC/AEEV/PES-Balance works/2018) dated 24.01.2022.  
4.Letter No. 56/PES/2022 dated 30.04.2022 of M/s. Anchor Structural.  
5.Minutes of the PMC meeting held on 22.07.2022 .  
6.Note No. DB-30/CCM/PES–Balance Civil works/2022-23/490 dated 23.08.2022 of the Deputy Chief Engineer & Project Manager, PES with full powers of Chief Engineer.  
7.Note No. DGC/AEEV/PES-Balance works/2018 dated 13.09.2022 of the Director (Generation Civil) to the Full Time Directors. (Agenda 29/9/22)

## ORDER

The work of Pallivasal Extension Scheme (2x30 MW) – Balance Civil works of tunnel, surge shaft, pressure shaft, penstock, power house and allied works was awarded to M/s. Anchor Structural–DSE–SSIPL Consortium, Eloor House, Kolenchery, Ernakulam at their quoted amount of ₹48,34,11,157/-. The official date of commencement and completion of work as per agreement read as 2<sup>nd</sup> above are 12.08.2019 and 11.10.2021 respectively. The work has achieved a physical progress of 72%.

The time of completion of work was extended up to 31.05.2022 as per the BO read as 3<sup>rd</sup> above.

The Deputy Chief Engineer & PM, PES with full powers of Chief Engineer as per note read as 6<sup>th</sup> above has reported that even though the contractor utilized the extension of time effectively, the work could not be completed due to various unavoidable reasons.

The reasons for delay reported are due to (i) time delay in forming the tunnel to the required line and level after clearing the undercuts (left out by the previous contractor) which consumes more time than the original tunnel driving job, additional mucking etc. which were unpredictable while preparing the estimate, (ii) Covid pandemic third wave which seriously affected manpower resources and transportation of materials, (iii) unprecedented heavy rains and loose soil conditions at site, (iv) balance works of the Power House like switch yard foundation works, road works, flooring works, painting works etc. can be completed only in tandem with the completion of E&M works.

The contract for E&M works is for a period of one year up to January, 2023.

The contractor as per letter read as 4<sup>th</sup> above has requested for extension of time of completion of work up to 31.12.2022 and submitted a revised micro schedule for the work.

The Project Monitoring Committee held on 22.07.2022 has decided to recommend to the Board to extend the time of completion of the work up to 31.12.2022 without any financial commitment on either side.

The Deputy Chief Engineer & PM, PES as per the note read as 6<sup>th</sup> above has also requested to grant time extension for the contract period of the subject work up to 31.12.2022 without any financial commitment on either side.

The matter was placed before the Full Time Directors as per note read as 7<sup>th</sup> above.

Having considered the matter in detail, the Full Time Directors resolved to accord sanction for extending the time of completion of the contract with M/s. Anchor Structurals–DSE–SSIPL Consortium for the execution of the work of “Pallivasal Extension Scheme (2x30MW) - Balance Civil Works of Tunnel, Surge Shaft, Pressure Shaft, Penstock, Power House and Allied Works” up to 31.12.2022 without any additional financial commitment on either side.

Orders are issued accordingly.

**By Order of the  
Full Time Directors**

*Sd/-*

**LEKHA G  
Company Secretary**

To:

The Deputy Chief Engineer & Project Manager, Pallivasal Extension Scheme with full powers of Chief Engineer, Meencut

Copy to: The Chief Engineer (IT,CR&CAPS)/ Company Secretary/ Financial Advisor/  
LA&DEO/Chief Internal Auditor.

The TA to the Chairman & Managing Director / Director (Generation-Civil)/ Director (Generation-Electrical)/ Director (Distribution, SCM & IT)/Director (Transmission, SO, P&S)/ Director (REES, SOURA, Nilaavu Projects, S&W).

The PA to the Director (Finance & HRM).

The RCAO/RAO

The Sr.CA to the Secretary (Administration).

Stock File.

Forwarded / By Order

*[Handwritten Signature]*

Assistant Executive Engineer