



KERALA STATE ELECTRICITY BOARD Ltd

(Incorporated under the Companies Act, 1956)

Registered Office: Vidyuthi Bhavanam, Pattom, Thiruvananthapuram – 695 004

CIN: U40100KL2011SGC027424

Web: www.kseb.in

Phone: (O) +91 471 2514522

Email: dgekseb@kseb.in

ABSTRACT

Supply, installation, testing and commissioning of firefighting systems at Thottiyar 40(1x10+1x30) MW Hydro Electric Project - Request for time extension to M/s. Cochin Fire Tech India Private Limited - Sanctioned - Orders issued.

Corporate Office (SBU-GE)

B.O. (FTD) No. 220/2024 (DGE/G2/AEE3/THEP/2023 - Part
(2)) Thiruvananthapuram.

Dated: 10-05-2024

- Read: 1. B.O (DB) No.681/2019 (D (GE)/G2/Thottiyar/2019-20) dated 05.09.2019.
2. Work Order No. 07/2021-2022 dated 08.03.2022 of Chief Engineer (Generation & PED)
3. Proceedings No. PED/AEE1/THEP/2023/Thottiyar/Firefighting/Time Extension request (2) dated 12.08.2023 of the Deputy Chief Engineer (PED) with FPO of Chief Engineer
4. Letter No. CFTI/CHN/PRO/KSEB/2023-24/39 dated 25.01.2024 of M/s. Cochin Fire Tech India Pvt Ltd
5. Note No. CE (PED)/AEE1/THEP/2024/Thottiyar/Firefigting/Time Extension/ I/33962/2024 dated 09.04.2024 of Deputy Chief Engineer (PED) with FPO of Chief Engineer.
6. Note No. DGE/G2/AEE3/THEP/2024-25 dated 17.04.2024 of the Director (Generation- Electrical, REES, SOURA, Sports and Welfare) to Full Time Directors (Agenda item No. 26-5/2024)

ORDER

Sanction was accorded as per the Board Order read as 1st above, to carry out the balance E&M works of Thottiyar 40 MW (1x10+1x30) Hydro Electric Project departmentally on piecemeal basis through experienced E&M erection contractors, including purchasing required equipment departmentally. Sanction was also accorded to arrange the procurement of Electrical BOP equipment for Thottiyar HEP for which the centrally procured items are to be procured by the Chief Engineer (SCM) and the balance equipment by the Chief Engineer (PED) and to carry out the erection of all the above items departmentally through experienced E&M erection contractors by inviting tenders for erection, so that the entire work can be carried out for the satisfactory commissioning of the project in line with the progress of civil works.

Accordingly, the work for supply, installation, testing and commissioning of firefighting systems at Thottiyar HEP was awarded to M/s. Cochin Fire Tech India Private Limited, 2nd Floor, 64/4252, Vidyar Lane, Thammanam - Pulleppady Road,

Kathrikadavu, Ernakulam-680 017 as per the Work Order read as 2nd above, for a contract amount of Rs.2,12,74,115/- (without GST). As per the Work Order, the work should be completed in all respect, tested, commissioned and handed over to KSEBL within 3 months from the date of issue of work order, ie on or before 07.07.2022. The contractor requested for time extension up to 30.06.2023, as they were not able to start the work due to incomplete civil works, pending final approval of drawing, pending stator installation for 30 MW Machine and non-completion of fire pump room.

The PMC Meeting held on 11.07.2023 for Thottiyar HEP, it was decided to recommend the time extension for Civil and E&M works up to 15.11.2023. The contractor subsequently submitted revised request for time extension up to 30.10.2023 without LD and penalty. Sanction was accorded, as per the proceedings read as 3rd above, for time extension to M/s. Cochin Fire Tech India Private Limited for supply, installation, testing and commissioning of firefighting systems at 40 (1x10+1x30) MW Thottiyar Hydro Electric Project up to 31.10.2023 without LD /Penalty to the contractor and without additional financial commitment to KSEBL.

The contractor, as per the letter read as 4th above, has again requested for time extension up to 31.03.2024 since the Yard hydrant firefighting and Deluge system works are not yet started due to the non-clearance of site on account of delay in completion of civil works. The 13th PMC meeting held on 19.03.2024 has recommended for the time extension of the subject work up to 30.04.2024. Deputy Chief Engineer (PED) with FPO of Chief Engineer, as per the Note read as 5th above, has suggested to accorded sanction for time extension to M/s. Cochin Fire Tech India Private Limited for supply, installation, testing and commissioning of firefighting systems at 40MW (1x10+1x30) Thottiyar Hydro Electric Project up to 30.04.2024 without LD /Penalty to the contractor and without additional financial commitment to KSEBL.

The matter was placed before the Full Time Directors as per the Note read as 6th above for a decision.

Having considered the matter in detail, the Full Time Directors resolved to accord sanction for the time extension to M/s. Cochin Fire Tech India Private Limited for Supply, Installation, Testing and Commissioning of firefighting systems at 40(1x10+1x30) MW Thottiyar Hydro Electric Project up to 30.04.2024 without LD/ Penalty to the contractor and without additional financial commitment to KSEBL.

Orders are issued accordingly.

By Order of the Full Time Directors

Signed by

Lekha G
LEKHA G

COMPANY SECRETARY Date: 10-05-2024 17:38:40

To:

The Deputy Chief Engineer (PED) with full powers of Chief Engineer

I/40436/2024

Copy to:

The Chief Engineer (IT, CR&CAPS)/ Financial Advisor/ LA&DEO/ Chief Internal Auditor/
Company Secretary


The TA to the Chairman & Managing Director / Director (Generation-Civil) / Director
(Distribution, Safety, SCM & IT) / Director (Transmission, SO & Planning)/ Director
(Generation - Electrical, REES, SOURA, Sports & Welfare)

The PA to the Director (Finance & HRM)

The Sr.CA to the Secretary (Administration)

The RCAO/ RAO Stock File.

Forwarded / By Order



Assistant Executive Engineer