



KERALA STATE ELECTRICITY BOARD Ltd

(Incorporated under the Companies Act, 1956)

Registered Office: Vydyuthi Bhavanam, Pattom,

Thiruvananthapuram – 695 004

CIN: U40100KL2011SGC027424

Website: www.kseb.in

Phone: (O) +91 471 2514522

Email: dgekseb@kseb.in

ABSTRACT

Execution of Electro and Hydro mechanical works of Poringalkuthu (1x 24 MW) SHEP - Time extension for the Period of the Contract - Sanctioned - Orders Issued.

SBU-GE

BO (FTD)No.612/2022(No.AEE1/PGL24/2015/CE (PED)) Thiruvananthapuram, Dated: 16.07.2022

Read: 1. Agreement No. CEPED/03/2014-15/dated 10.10.2014 with M/s Allonward-SSIPL Consortium.
2. Note No. AEE1/PGL24/2015/CE (PED) (19) dated 01.07.2022 of the Deputy Chief Engineer with Full Powers of Chief Engineer (PED).
3. Note No. AEE1/PGL24/2015/CE (PED) (21) dated 05.07.2022 of the Director (Generation Electrical) submitted to the Full Time Directors (Agenda Item No. 22/7/22).

ORDER

Agreement read as 1st above was executed for carrying out the E&M works of Poringalkuthu SHEP (1x24 MW) with a completion period of 24 months up to 03.10.2016. The Deputy Chief Engineer with Full Powers of Chief Engineer (PED) as per the Note read as 2nd above has reported that time extensions were granted up to 30.11.2017, 31.12.2018, 31.10.2019, 30.09.2020, 31.03.2021, 31.08.2021, 15.03.2022 and lastly up to 31.05.2022 without imposing L.D. The E&M works were delayed due to various reasons.

The present status of the E & M work of the project is reported as follows. Supply Portion-Supply of major items has been completed. Pending items to be supplied are Foreign spares for excitation system, Spares (Indian) for MIV & PPV, SCADA systems, cooling water system, drainage & de-watering system, compressed air system, Oil handling system, ventilation system and illumination system, Tools and plants- Indian part, Heat sensors, smoke sensors and alarm panel as a part of fire detection and protection system for power house, Trolley mounted transformer oil tank of 15000 and 5000 litre capacity, etc.

As the extended contract period expired on 31.05.2022, the E&M contractor requested for further time extension of contract period up to 30.11.2022. Some of the civil works are not yet completed till date. Hence the works in E&M portion also could not be completed. Six month period is required to supply excitation spares which is foreign supply. The E&M contractor has commissioned the unit in a short period of time after water was made available in the water conducting system by the civil contractor. The 72 hours trial run has been completed satisfactorily and the machines are in service now. The request of the E&M contractor for time extension up to 30.11.2022 is found to be genuine and not impacting the generation from the machine.

Considering the above, the Deputy Chief Engineer with Full Powers of Chief Engineer (PED) has requested sanction for time extension of the contract of E&M works of Poringalkuthu (1x24 MW) SHEP up to 30.11.2022 without imposing liquidated damages on the contractor and without any additional financial commitment to KSEBL other than that due to implementation of GST.

The matter was placed before the Full Time Directors as per the Note read as 3rd above.

Having considered the matter in detail the Full Time Directors in the meeting held on 07.07.2022 resolved to accord sanction for the extension of the time period for the contract for carrying of the E&M works of Poringalkuthu (1X24 MW) SHEP up to 30.11.2022 without imposing liquidated damages on the contractor and without any additional financial commitment to the Board other than that due to implementation of GST.

Orders are issued Accordingly.

**By Order of the
Full Time Directors**


Sd/-
LEKHA G
Company Secretary

To:

The Deputy Chief Engineer with full powers of Chief Engineer (PED)

Copy to: The Financial Advisor/ Chief Internal Auditor/Company Secretary/ Chief Engineer (IT)/Chief Engineer (HRM)
The TA to CMD/D(P&S,SCM)/D(GE)/ D(GC)/D(T,SO,P&Safety)/D(F)/D(D&SCM)/
D(REES,Nilavuu,S&W)
The PA to the D (F, IT &HRM)
The RCAO/RAO
Stock File

Forwarded / By Order



Assistant Executive Engineer