



KERALA STATE ELECTRICITY BOARD LIMITED

(Incorporated Under the Companies Act, 1956)

Corporate Identity No.U40100KL2011SGCO27424

Registered Office: Vydyuthi Bhavanam, Pattom, Thiruvananthapuram-695004, Kerala, India,

Ph:+91-471-2446853, E-mail: cescm@kseb.in, website: www.kseb.in



Abstract

Supply of 110kV Current Transformers (Live Tank Type) of various ratings with Supporting structure – Request for Delivery Period Extension - Sanctioned - Orders issued.

Corporate Office (Supply Chain Management)

B.O.(FTD)No.574/2021 (SCM/XT/155/AEE6/2018-19/110kV CT/Pragati) Dated, Thiruvananthapuram 10/08/2021

- Read:- 1) P.O.Nos.SCM.132/2019-20/7823 dated 25/01/2020 and SCM.133/2019-20/7824 dated 25/01/2020 (PSDF Scheme) issued to M/s.Pragati Electricals Pvt. Limited, Maharashtra.
- 2) Note No. SCM/XT/155/AEE6/2018-19/110kV CT/Pragati/2877 dated 27/07/2021 of the Chief Engineer (SCM) submitted to the Full Time Directors through the Director (G-E & SCM) (Agenda 29/8/21).

ORDER

Purchase orders read as 1st above were placed with M/s.Pragati Electricals Pvt. Limited, Maharashtra (MSME) for the supply of 110kV Current Transformers (Live Tank Type) of various ratings and supporting structures with a total contract value of Rs.2,95,82,510/- (1,76,05,600/- + 1,19,46,910/- (PSDF)).

As per the terms and conditions of the Purchase Orders, supply shall be completed within 5 months from the date of Purchase Order as detailed below:

P.O. No. SCM.132/19-20/7823 dated 25/01/2020:-

Sl. No.	Item	Qty. (Nos.)	Within 4 th month from the date of P.O i.e., by 24/05/'20	Within 5 th month from the date of P.O i.e., by 24/06/'20
1	110kV CT, 1200/600/1A (5C)	8	8	-
2	110kV CT, 800/400/1A (4C)	9	-	9
3	110kV CT, 400/200/100/1A (4C)	84	60	24
4	Supporting Structure for 110kV CT	31	31	-

P.O. No. SCM.133/19-20/7824 dated 25/01/2020(PSDF Scheme):-

Sl. No.	Item	Qty. (Nos.)	Within 4 th month from the date of P.O ie. by 24/05/'20	Within 5 th month from the date of P.O. ie. by 24/06/'20
1	110kV CT,800/400/1-1-1-1A (Live Tank Type)	65	40	25
2	Supporting Structure for 110kV CT	20	20	-

M/s.Pragati Electricals Pvt. Limited, Maharashtra had to complete the supply of the first lot by 24/05/2020 and last lot by 24/06/2020.

The firm had completed the supply of 166Nos. of 110kV CTs of various ratings and 51 Nos. of supporting structures on 29/03/2021. Due to the defects in insulators, the firm has taken back 36 Nos. 110kV CTs for rectification. But the firm has informed that they are unable to undertake the repair work on these CTs due to lock down and delay in getting raw materials.

M/s.Pragati has requested to extend the delivery period upto 31/03/2021 as Government of India had declared lock down in Maharashtra from 22/03/2020 due to Covid-19 pandemic situation and their factory operations were started on 03/05/2020 as per the standard operating procedures issued by the State Government of Maharashtra which hampered procurement of raw materials and manufacturing activities.

Also the nation wise lock down restriction imposed due to Covid-19 Pandemic situation affects the movement of men and machinery.

As per the Office Memorandum dated 13/05/2020, the maximum period for extension of time without imposing penalty is six months. Hence the maximum period of time extension of the above firm should be 23/12/2020.

The matter was placed before Full Time Directors as per note read as 2nd above.

Having considered the matter in detail, the Full Time Directors in the meeting held on 04/08/2021, resolved to accord sanction to consider the request of M/s.Pragati Electricals Pvt. Limited, Maharashtra for Delivery Period extension upto 23/12/2020 without imposing penalty as the request of the firm is under Force Majeure Conditions of Covid-19.

Orders issued accordingly.

BY ORDER OF THE FULL TIME DIRECTORS

Sd/-

Lekha. G

Company Secretary In Charge

To

The Chief Engineer (SCM)

Copy to:-

- ❖ The Legal Advisor & Disciplinary Enquiry Officer.
- ❖ The Financial Advisor, Vydyuthi Bhavanam, Thiruvananthapuram.
- ❖ The Deputy Chief Engineer (IT), KSEB Limited.
- ❖ The TA to Chairman & Managing Director/ Director (Distribution, IT & HRM)/
- ❖ Director (G-E & SCM)/ Director (Transmission & System Operation)/
- ❖ Director (Planning, Safety & REES)/ Director (Generation-Civil).
- ❖ The PA to Director (Finance)/Senior C.A. to Secretary (Administration)/
- Company Secretary.
- ❖ The Fair Copy Superintendent, Board Secretariat.
- ❖ The Library, KSEB Limited/Stock file.

Forwarded/ By Order



Assistant Executive Engineer