



KERALA STATE ELECTRICITY BOARD LIMITED

(Incorporated Under the Companies Act, 1956 (No.1/1956)

Corporate Identity No.U40100KL2011SGCO27424

Vydyuthi Bhavanam, Pattom, Thiruvananthapuram- 695004, India,

Ph:+91-471-2446853,Fax:+91-471-2447246,

E-mail: cescm@kseb.in

Abstract

Manufacture and Supply of 8m & 9m PSC Poles to various Electrical Circles – Additional Purchase Order placed - Time Extension – Sanctioned - Orders issued.

Corporate Office (Supply Chain Management)

B.O.[FTD)] No.227/2021 (PC/SCM/PSC Poles/2017-18/Additional (PO) Dated, Thiruvananthapuram 29/03/2021

- Read:-
- 1) B.O (DB) No. 652/2020 (PC/SCM/PSC Poles/2017-18/North & South Central/ Additional P.O dated, Thiruvananthapuram 28/10/2020.
 - 2) Office order (CMD) No. 1553/2020 (PC/SCM/PSC Poles/2017-18/North, South & Central/Additional P.O) dated 10/12/2020.
 - 3) Note No. PC/SCM/PSC Poles /2017-18/Additional P.O/8935 dated 23/03/2021 of the Chief Engineer (SCM) (Agenda Item No. 71/3/21).

ORDER

The Additional Purchase Orders dated 10.12.2020 & 15.12.2020 were placed with various PSC Pole Suppliers as per Orders read 1st and 2nd above for meeting the requirement for 3 months period (i.e, upto 31.03.2021) as reported by Director (Distribution, IT & HPM) vide note dated 24.03.2020. (1,20,133 Nos. of 8m and 58,020 Nos. of 9m PSC Poles).

The delivery schedule of the above Additional Purchase Orders are for 3 months from 01.01.2021 to 31.03.2021. The supply against the above Additional Purchase Orders are continuing. The total ordered quantity against the above Additional Purchase Orders shall not be completely supplied before 31.03.2021, by most of the suppliers. They have requested extension for a period of two/three months from 03/2021 for competing the supply of ordered quantity against the existing Additional Purchase Order, without imposing penalty, stating the reasons due to COVID 19 Scenario.

The balance quantity to be supplied by the firms as on 31.03.2021, as informed by the suppliers are 42,500 Nos. of 8m and 27500 Nos. of 9m PSC Poles (Approx) .

Since, the new tender invited for PSC Poles hadn't finalized due to the litigation at the Hon'ble High Court of Kerala, KSEBL is not in a position to award the purchase order to meet the quantity requirement from 01.04.2021 onwards. In view of meeting the minimum requirement of 8m and 9m PSC Poles during 04/2021 & 05/2021, in which Mode of Conduct of Elections prevailing, the existing Additional Orders delivery schedule extension for a period of another 2 months from 03/2021 to 05/2021 is recommended without imposing penalty, considering the COVID 19 Scenario.

Thus the matter was placed before the Full Time Directors as per note read 3rd above. Having considered the matter in detail, the Full Time Directors meeting held on 23.03.2021 (Agenda: 71/3/21) resolved to accord sanction to extend the period of supply against the Additional Purchase Orders dated 10.12.2020 & 15.12.2020 placed with various PSC Pole Suppliers and the respective original Purchase Orders for 2 months from 31.03.2021, i.e., upto 31.05.2021 as per Table – 1 with re-scheduling of the monthly target of the Additional orders by respective Electrical Circle Deputy Chief Engineers, in order to complete the supply of ordered quantity without imposing penalty, considering the COVID-19 Scenario.

Orders issued accordingly.

BY ORDER OF THE FULL TIME DIRECTORS

Sd/-

Lekha.G

Company Secretary in charge

To

The Chief Engineer (SCM)

Copy to:-

- ◆ The Chief Engineer (Civil Construction South).
- ◆ The Legal Advisor & Disciplinary Enquiry Officer.
- ◆ The Deputy Chief Engineer (IT), KSEB Limited.
- ◆ TA to Chairman & Managing Director/ Director (Distribution, IT &HRM)/
Director (G-E & SCM)/ Director (Transmission, System Operation & Safety)/
Director (Generation-Civil)
- ◆ PA to Director (Finance)/ Senior C.A. to Secretary(Administration)/ Company
Secretary
- ◆ The Fair Copy Superintendent, Board Secretariat
- ◆ The Library, KSEB Limited/Stock file.

Forwarded/ By Order




Assistant Executive Engineer

Annexure to B.O.No.227/2021 (PC/SCM/PSC Poles/2017-18/Additional (PO) dated 29/03/2021

Table - I

Sl. No.	Name of Firm	Ordered Quantity		Balance Quantity to be Supplied	
		8m	9m	8m	9m
1	M/s.Pinarayi Industrial Co-Operative Society Ltd	9702	3204	1959	1061
2	M/s. Imperial Trading Company	8078	2520	8078	2520
3	M/s. Vellackamattathil Industries	6000	972	6000	972
4	M/s. Anchor Structural	8448	5000	7000	2500
5	M/s.Sivasakthi Engineering & Fabricators	13931	6318	1000	4000
6	M/s.Venad Structural,	7000	2000	3500	600
7	M/s. Gautam Cement Works	45563	27704	15000	16000
		Total		42500	27600



Chief Engineer (SCM)