

# KERALA I A FE ELECTRICITY BOARD LIMITED

(incorporated under the Companies Act, 1956) Reg. Office:Vydyuthi Bhavanam, Pattom, Thiruvananthapuram- 695004, Kerala Phone: +91 471 2447404, Fax: 0471 2558340, E-mail: <u>cerees@kseb.in</u> website : ?www.kseb.in. CIN :U40100KL2011SGC027424

# ABSTRACT

Sub :- Installation and Commissioning of 1MW Grid tied solar PV power project at 220kv substation, Mylatty-Time extension- Sanctioned - Orders issued

Corporate Office (Renewable Energy and Energy Savings)

B.O (FTD) No. 244/2020/CE(REES)/SPV-MYLTY/2019-20

dated, TVM.30.3.2020

Read:- 1.LoA no.04/2017-18 dated 7.12.2017 issued by the Chief Engineer,REES

- 2.Agreement no.20/2017-18/1.3.2018
- 3. Minutes of the meeting with M/s Alectrona Energy Pvt.Ltd, Chennai on 4.2.2020

4.Note no.CE(REES)/Projects/AEE2/SPV Mylatty/2019-20/2157 dated 2.3.2020 submitted to the Full Time Directors,KSEBL (Agenda 77/3/20)

## ORDER

The Letter of Award read as 1<sup>st</sup> above was issued to M/s Alectrona Energy Pvt.Ltd,Chennai amounting to Rs 5,82,00000/-(Rupees Five Crore and Eighty two lakhs only) for the work of installation and commissioning of 1MW Grid tied solar PV power project at 220kv substation,Mylatty. An agreement read as 2<sup>nd</sup> above was executed with the contractor on 1.3.2018. The site was handed over to the contractor on 14.8.2018. As per the agreement conditions,the date of commencement of work under the contract was 15 days from the date of agreement or the date of handing over of the site whichever is later. The contractor was granted a time extension for a period of 3 months from 1.6.2019 to 31.8.2019. Till now they have not started the work. As per their request, a Dispute Resolution Committee(DRC) was formed and in the meeting held on 4.2.2020 it was decided to grant a time extension for a period of 4 months. Accordingly,the matter was placed before the Full Time Directors(FTD).

Having considered the above matters in detail, the Full Time Directors in its meeting held on 20.3.2020 resolved to accord sanction for granting a time

without any financial obligations to KSEBL.

Orders are issued accordingly.

By Order of the Full Time Directors

Sd/-

LEKHA G Company Secretary in Charge

### То

The Chief Engineer (Renewable Energy and Energy Savings)

### Copy to:-

TA to Chairman & Managing Director/TA to Director(T&SO,Safety,Corporate Planning&REES)/TA to Director(Dist,IT&HRM)/TA to Director Gen.Ele.&SCM)/Ta to Director(Gen.Civil)/PA to Director(Finance)/Sr.CA to Secretary (Administration)/The CA to CVO(Vigilance&Security),KSEBL/Library

Forwarded by order,

Assistant Executive Engineer