

KERALA STATE ELECTRICITY BOARD Ltd

(Incorporated under the Companies Act, 1956)
Registered Office: Vydyuthi Bhavanam, Pattom,
Thiruvananthapuram – 695 004
CIN: U40100KL2011SGC027424
Website: www.kseb.in

Phone: (O) +91 471 2514522 Email: dgekseb@kseb.in

ABSTRACT

Execution of Electro and Hydro mechanical works of Peruvannamuzhy (2x 3MW) SHEP - Time extension for the period of the Contract - Sanctioned - Orders issued.

Corporate Office-SBU(GE)

BO (FTD)No.268/2023(DIRGE-AEE4/2022/PED/P.MUZHY) Thiruvananthapuram, Dated: 22.05.2023

Read: 1. Agreement No. CE PED/07/2020-21 dated 08.02.2021.

- 2. B.O (FTD) No. 721/2022 (DIRGE-AEE4/2022/PED/P.MUZHY dated 23.08.2022.
- 3. Letter No. KBL/Proj/2022/PMY-60 dated 17.03.2023 of M/s. Kirloskar Brothers Ltd.
- 4. Letter No. KBL/Proj/2022/PMY-70 dated 07.04.2023 of M/s. Kirloskar Brothers Ltd.
- 5. Note No.PED-AE3/2022/1395 dated 10.04.2023 of the Deputy Chief Engineer with full power of Chief Engineer (PED).
- 6. Note No. DIRGE-AEE4/2022/PED/P.MUZHY dated 20.04.2023 of the Director (T,SO,P,S & G-E) submitted to the Full Time Directors (Agenda Item No.31/04/23)
- 7. Note No. DIRGE-AEE4/2022/PED/P.MUZHY (1) dated 11.05.2023 of the Director(T,SO,P,S & G-E) submitted to the Full Time Directors [Agenda item No. 44/5/23].

ORDER

The agreement read as 1st above for carrying out the E & M works of Peruvannamuzhy SHEP (2x 3MW) was executed with M/s.Kirloskar Brothers Limited with a completion period of 18 months up to 10.08.2022. Subsequently, the contractor was instructed to carry out the model test, for which additional time period is to be provided. M/s. Kirloskar Brothers Limited had entrusted IIT, Roorkee to carry out the model test and after conducting model test, IIT, Roorkee requested time extension of 11 months. The contractor submitted the report of the model test study and accordingly extension of 7 months was accorded as per B.O read as 2nd, that is, upto 10.03.2023 without imposing liquidated damages on the contractor.

The Supply of the major items have been completed like EOT Crane, Draft Tube, Turbines, Generators, Main Inlet Valves, Gear box, Power Transformer, Protection panels, Battery & Charger etc. However, there are certain items pending for supply such

time extension till 30.06.2023 due to Impact of Covid-19 and additional period towards inclusion of Model testing activities. M/s. KBL informed that they had completed approximately 70% of the supply for major equipment.

The work was awarded on 25.01.2021, a period under COVID 19 marked by lock down etc at various locations depending upon the intensity of COVID. Due to delay of various reasons, the Deputy Chief Engineer with full powers of Chief Engineer (PED) as per the note read as 5th above recommended to grant time extension for Electro Mechanical works upto 30.06.2023 without any financial commitment on either side.,

The matter was placed before Full Time Directors as per the note read as 6^{th} recommending extension of the period of contract for carrying out the E&M works.

The Full Time Directors in the meeting held on 26.04.2023 deferred for resubmission. The matter was again placed before Full Time Directors as per the note read as 7^{th} above.

Having considered the matter in detail, the Full Time Directors in its meeting held on 11.05.2023 has resolved to accord sanction for the extension of the time period for the contract for carrying out the E&M works of Peruvannamuzhy SHEP (2x3MW) to M/s. Kirloskar Brothers Limited upto 30.06.2023 with the condition that at least one machine shall be mechanically spinned in May 2023 subject to availability of water and that the matter of imposition of Liquidated damages, if any, will be decided later.

Further resolved that no extension shall be granted beyond the above extension period.

Further resolved that report for the delays shall be submitted at the earliest and based on the report appropriate decision of LD/penalty shall be taken. The report to be submitted to Government at the earliest.

Orders are issued accordingly.

By Order of the Full Time Directors

LEKHA G

Company Secretary

To:

The Deputy Chief Engineer with full powers of Chief Engineer (PED).

Copy to: The Chief Internal Auditor/ Company Secretary/ Financial Advisor/ LA&DEO

The TA to the Chairman & Managing Director / Director (Generation-Civil) /

Director (Distribution, SCM, IT, REES & SOURA) / Director (Transmission, SO

The PA to the Director (Finance & HRM)
The Sr.CA to the Secretary (Administration)
The RCAO/ RAO
Stock File.

Forwarded / By Order

Assistant Executive Engineer