

KSEB

കേരളാ വൈദ്യുതീകരണ ബോർഡ്

**KERALA STATE ELECTRICITY BOARD LIMITED***(Incorporated under the Companies Act, 1956)*CIN: U40100KL2011SGC027424, website: www.kseb.in

Vydyuthi Bhavanam, Pattom, Thiruvananthapuram – 695 004.

Phone: 0471-2514725, 9446008398 E-mail: cecaps@kseb.in**Abstract**

RAPDRP Part (B) Kayamkulam Town Schemes - Supply and laying 2.25 Km of 3x300 sq mm HT UG cable at various locations under Electrical Division, Harippad – by M/s TRACO Cable Company Ltd, on turnkey basis– wavier of Liquidated Damages– Sanctioned -Orders issued.

CORPORATE OFFICE (SBU-D)

B.O. (FTD) No. **511/2019** (CAPs/P1/RAPDRP/TRACO/UGC/2019-20) Thiruvananthapuram,
dated: **01.07.2019**

Read: 1. Tender no. CE (DC)/17/2014-15/ dated 14.01.2015
2. B.O.(DB)No. 3158/2015 (CE (CAPs & S)/ P2/RAPDRP/General/2015-16/ dated 18.12.2015
3. W.O. No. CE (DC)/8/15-16 dated 20.01.2016
4. Agreement No.11/2016-17 dated 01.06.2016
5. BO(DDS&GE)No. 1434/2017 (CE(CAPs&S)/ P1/RAPDRP/UGC/2017-18) dated 03/06/2017
6. Letter No. CE (DC)/AEE1/HT-UG-ALP-HPD/19-20/1195 dated 20.06.2019
7. Letter No. CE (DC)/AEE1/HT-UG-Alpy&Hpd/2018-19/716 dated 25.05.2018
8. Note No. CAPs/P1/RAPDRP/TRACO/UGC/2019-20/177/05 dated 27.06.2019 of the Chief Engineer (IT, CR & CAPs) (Agenda Item No.88/6/19)

ORDER

Tenders were invited for laying 2.25 Km of 3x300 sq mm HT UG cable at various locations under Electrical Division, Harippad under Kayamkulam RAPDRP Part (B) scheme from the O/o the Chief Engineer (Distribution, Central), Ernakulam vide Tender read as 1st paper above. Based on the Board order read as 2nd paper above, the work was awarded to M/s. Traco Cable Company Ltd. for a contract amount of Rs. 1,02,69,003/- by the Chief Engineer (Distribution-Central) vide Order read as 3rd paper above. The Agreement read as 4th paper above was executed on 01.06.2016. The period of completion of the work was one month from the date of execution of the agreement. Hence the work was to be completed by 30.06.2016.

But M/s TRACO did not start and complete the work as per the schedule submitted by them. The delay in project was mainly due to the delay in starting work, procuring materials and delay in execution due to lack of planning and coordination by the contractor. Based on the request of M/s TRACO and recommendation of the Chief Engineer (Distribution Central), sanction was accorded for time extension up to 03.03.2017 vide Board Order read as 5th paper above, by imposing Liquidated Damages and other penalties for the delay in execution of work without additional financial commitment to KSEBL.

Now the Chief Engineer, Distribution, Central vide letter read as 6th paper has reported that it was requested to waive the LD imposed to M/s TRACO up to the extended time periods of Alappuzha, Cherthala and Kayamkulam Town Schemes under Electrical Circle, Alappuzha, and Harippad vide letter read as 7th paper above. It is also informed that as per BO (DB) No. 1860/2018 (CE (CAPs/P1/RAPDRP/TRACO/UGC/2018-19) dated 17.10.2018, sanction is accorded for waiver of LD to M/s TRACO for Alappuzha, Cherthala and Aroor Towns schemes only. Hence the Chief Engineer (Distribution Central) has requested sanction to waive the LD imposed to M/s TRACO for Kayamkulam Town scheme as recommended vide letter read as 7th paper above.

Having considered the note read as 8th paper above, the Full Time Directors in its meeting held on 28/06/2019 resolved to accord sanction to waive the LD imposed to M/s TRACO Cable Company Limited for the execution of 11 kV UG Cable laying at various locations under Electrical Division, Harippad under RAPDRP Part (B) Kayamkulam Town scheme up to extended time period of 03/03/2017.

Orders are issued accordingly

By the order of the Full Time Directors

Sd/-

(Lekha. G)

Company Secretary - in charge


To

The Chief Engineer, Distribution - Central, Ernakulam.

Copy to

1. The Chief Engineer (IT, CR & CAPs).
2. The Financial Advisor/Chief Internal Auditor/LA&DEO
3. TA to the Chairman & Managing Director
4. TA to the Director (D & IT)
5. TA to the Director (T&SO)
6. TA to the Director (CP,GE,SCM&S)
7. TA to the Director (GC&HRM)
8. PA to the Director (Finance)/Company Secretary
9. The Fair copy Superintendent, Board Secretariat, Library

Forwarded / By Order



Assistant Executive Engineer