



KERALA STATE ELECTRICITY BOARD Ltd

(Incorporated under the Companies Act, 1956)

Registered Office: Vidyuthi Bhavanam, Pattom,

Thiruvananthapuram – 695 004

CIN: U40100KL2011SGC027424

Website: www.kseb.in

Phone: (O) +91 471 2514522

Email: dgekseb@kseb.in

ABSTRACT

Thottiyar HEP - Supply of one set of 11 kV Isolated Phase Bus Duct (IPBD) and one set of 11 kV Segregated Phase Bus Duct (SPBD) - Request for time extension - Sanctioned - Orders issued.

SBU-GE

BO (FTD)No.68/2023(DIRGE-AEE4/2022/936)

Thiruvananthapuram, Dated: 13.02.2023

- Read: 1. B.O. (DB) No.681/2019(D (GE)/G2/Thottiyar/2019-20) dated 05.09.2019.
2. B.O. (FTD) No.788/2020 (12/AE3/2012/CEPED) dated 30.12.2020.
3. P.O. No.08/2020-21/CEPED/TVM dated 01.01.2021 of the Chief Engineer (G&PED).
4. Letter No. BD/CON/KSEB-1612 dated 16.12.2022 of M/s. C&S Electric Ltd.
5. Note No. DIRGE-AEE4/2022/936 (1)/1226 dated 02.02.2023 of the Director (GE&HRM) submitted to the Full Time Director [Agenda item No. 08/02/23].

ORDER

Sanction was accorded as per the B.O. read as 1st above to carry out the balance E&M works of Thottiyar HEP departmentally including purchasing required equipment. Also sanction was accorded to arrange the procurement of electrical BOP equipment for which the centrally procured items are to be procured by the Chief Engineer (SCM) and the balance equipment by the Chief Engineer (Generation & PED). Accordingly an estimate amounting to Rs.1,45,91,282/- was prepared for the supply of one set of 11kV Isolated Phase Bus duct and one set of 11kV Segregated Phase Bus duct for Thottiyar HEP and e-tenders were invited.

Sanction was accorded as per the B.O. read as 2nd above to authorise the Chief Engineer (Generation & PED) to place Purchase Order to M/s. C&S Electric Limited at their rock bottom rate of Rs.1,60,00,000/- inclusive of taxes and all other charges which is 9.65% above PAC and the Purchase Order read as 3rd above was issued in this regard. The Agreement was executed on 05.07.2022.

As per the Purchase Order the supply of items shall be completed within 4 months from the date of purchase order. But the supply was not made within the delivery period. One set of 11 KV Segregated Phase Bus Duct (SPBD) was delivered to the site only on 16.08.2022. M/s. C&S Electric Limited as per the letter read as 4th above has furnished the schedule for manufacturing and supply of IPBD and requested to extend the period of delivery for both SPBD and IPBD up to 30.06.2023 without penalty. According to the supplier, the delay in the delivery of SPBD and IPBD was due to delay in getting the input measurements for the preparation of layout for which they had to wait as the site was not ready due to delay in the progress of Civil work.

Now the Deputy Chief Engineer (PED) with full powers of Chief Engineer has recommended and forwarded the request of M/s. C&S Electric Ltd to extend the time for delivery of both one set of 11KV Segregated Phase Bus Duct (SPBD) and one set of 11kV Isolated Phase Bus Duct (IPBD) upto 30.06.2023 without penalty as the reasons stated by the supplier for the delay in delivery are genuine.

The matter was placed before the Full Time Directors as per the note read as 5th above.

The Full Time Directors in the meeting held on 06.02.2023 has resolved to accord sanction to grant time extension to M/s. C&S Electric Limited for the supply of one set of 11KV Segregated Phase Bus Duct (SPBD) and one set of 11kV Isolated Phase Bus Duct (IPBD) up to 30.06.2023 without any financial commitment to KSEBL and without penalty to the contractor.

Orders are issued accordingly.

**By Order of the
Full Time Directors**

Sd/-

**LEKHA G
Company Secretary**

To:

The Deputy Chief Engineer (PED) with Full Powers of Chief Engineer.

Copy to: The Chief Engineer (IT)/ Financial Advisor/ Chief Internal Auditor/ Company Secretary

The TA to CMD/ D (GE&HRM)/ D (GC)/ D (T,SO, P&S)/ D (D, SCM&IT)/ D (REES, S, NILAAVU, S&W)

The PA to Director (Finance)

The Sr. CA to Secretary (Administration)

The RCAO/ RAO/

Stock File.

Forwarded / By Order

[Signature]

Assistant Executive Engineer