



KERALA STATE ELECTRICITY BOARD LIMITED
(Incorporated Under the Companies Act, 1956 (No.1/1956)
Corporate Identity No.U40100KL2011SGCO27424
Registered Office: Vidyuthi Bhavanam, Pattom,
Thiruvananthapuram- 695004, India,
Ph:+91-471-2446853, E-mail: cescm@kseb.in,
website: www.kseb.in

Abstract

Supply of Battery Chargers – Delivery Period Extension based on force majeure condition - Sanctioned - Orders issued.

Corporate Office (Supply Chain Management)

B.O.(FTE) No.622/2022(SCM/XT/AEE8/145/2020-21/Charger-PP-21-22) Dated, Thiruvananthapuram 16/07/2022

- Read: - 1) Purchase Order No SCM.55/2021-22/4000 dated 16/08/2021 of the Chief Engineer (SCM).
2) Letter No.3028/WE/22/K960 dated 20.05.2022 of M/s Waves Electronics Pvt. Ltd
3) Note no. SCM/XT/AEE8/145/2020-21/Charger-PP-21-22/3442 dated 29.06.2022 of the Chief Engineer (SCM) submitted to the Full Time Directors (Agenda Item No.06/07/22)

ORDER

The Purchase Order read as 1st above for 12 sets of 110V, 15A Battery Chargers, 35 sets of 110 V, 30 A Battery Chargers and 10 sets of 110 V 60 A Battery Chargers was placed with M/s Waves Electronics Pvt. Ltd, Ernakulam on 16.08.2021. The firm has completed the supply of all Battery Chargers.

The details of delivery of Battery Chargers are as follows:

Name of Material	Scheduled date of delivery as per PO	Quantity (Set)	Date of offer for inspection	MDCC No & Date	Date of last receipt	Delay occurred in days	
110 V, 15 A Battery Charger	15.11.2021	12	8	22.02.2022	15.03.2022	16.03.2022	121 days
			4	08.03.2022	30.03.2022	30.03.2022	135 days
110 V, 30 A Battery Charger	15.11.2021	20	15	22.02.2022	15.03.2022	16.03.2022	121 days
			5	08.03.2022			
	15.12.2021	15	15	08.03.2022	30.03.2022	30.03.2022	105 days
110 V, 60 A Battery Charger	15.11.2021	10		04.01.2022	03.02.2022	07.02.2022	84 days

M/s. Waves Electronics Pvt. Ltd. as per letter read as 2nd above has requested to extend the delivery period of the PO up to 31.03.2022 based on Force majeure condition due to Covid-19 pandemic.

It is notified by the Ministry of Finance, Government of India that COVID-19 situations should be considered as a case of natural calamity and FMC may be invoked, wherever considered appropriate.

The Chief Engineer (SCM) as per note read as 3rd above has recommended to consider the request of M/s Waves Electronics Pvt. Ltd. for delivery period extension up to 31.03.2022 without imposing penalty favourably as the request is genuine.

The matter was placed before the Full Time Directors as per note read as 3rd above.

Having considered the matter in detail, the Full Time Directors in the meeting held on 07.07.2022 resolved to accord extension of delivery period to M/s Waves Electronics Pvt. Ltd. for the supply of Battery Chargers up to 31.03.2022 without imposing penalty as the request is genuine considering the restricted movements and scarcity of raw materials, subsequent to the COVID-19 pandemic which was declared as Force-Majeure Condition.

Orders are issued accordingly.

BY ORDER OF THE FULL TIME DIRECTORS

Sd/-

LEKHA G.

Company Secretary (in charge)

To :-

The Chief Engineer (SCM)

Copy to:-

- The Legal Advisor & Disciplinary Enquiry Officer.
- The Deputy Chief Engineer (IT), KSEB Limited.

- TA to Chairman & Managing Director/ Director (Distribution & SCM)/ Director (G-E)/ Director (T, SO, P & S)/ Director (Generation-Civil)/ Director (REES including SOURA, N, S & W).
- PA to Director (Finance, IT & HRM)/Senior C.A. to Secretary (Administration)
- Company Secretary
- The Fair Copy Superintendent, Board Secretariat.
- The Library, KSEB Limited/Stock file.

Forwarded/ By Order



Assistant Executive Engineer