



KERALA STATE ELECTRICITY BOARD LIMITED

(Incorporated Under the Companies Act, 1956)

Corporate Identity No.U40100KL2011SGCO27424

Registered Office: Vidyuthi Bhavanam, Pattom,

Thiruvananthapuram- 695004, Kerala, India,

Ph:+91-471-2446853, E-mail: cescm@kseb.in, website:www.kseb.in

Abstract

Supply of 104 sets of 110kV SF6 Circuit Breakers by M/s.GE T&D India Limited, Chennai – Extension of delivery period requested based on force majeure condition – Sanctioned – Orders issued.

Corporate Office (Supply Chain Management)

B.O.[FTD] No.477/2022 (SCM/XT/AEE5/141/2020-21/220kV & 110kV SF6 CBs) Dated,
Thiruvananthapuram 03/06/2022

- Read:-
- 1) P.O.No.SCM.36/2021-22/2276A dated 28/06/2021 placed with M/s.GE T&D India Limited, Chennai.
 - 2) Office Memorandum dated 19/02/2020 of the Ministry of Finance, Government of India.
 - 3) Office Memorandum dated 13/05/2020 of the Ministry of Finance, Government of India.
 - 4) Letter dated 29/12/2021 of M/s.GE T&D India Limited, Chennai.
 - 5) Letter No.KSEB/SCM/CBR/PO Extn. dated 21/03/2022 of M/s.GE T&D India Limited, Chennai.
 - 6) Penalty details collected through e-mail from Executive Engineer, Transmission Stores Division, Angamaly.
 - 7) Note No.SCM/XT/AEE5/141/2020-21/220kV & 110kV SF6 CBs/2796 dated 25/05/2022 of the Chief Engineer (SCM) submitted to the Full Time Directors (Agenda Item No.104/5/22).

ORDER

The Purchase Order read as 1st above was placed with M/s.GE T&D India Limited, Chennai on 28/06/2021 for the supply of 12 Sets. of 220kV & 104 sets of 110kV SF6 Circuit Breakers. The firm supplied 12 Nos. of 220kV SF6 Circuit Breakers within the contractual delivery schedule itself. But there was a delay in supplying 110kV SF6 Circuit Breakers and the supply details are as detailed in the table shown below.

Lot No.	Qty. (Nos.)	Scheduled date of delivery as per P.O.	Date of offer for inspection	Date of MDCC	Date of actual delivery	Delay in days
1	26	28/09/2021	25/10/2021	02/11/2021	15/11/2021	48
2	26	28/10/2021	15/11/2021	26/11/2021	01/12/2021	34
3	26	28/11/2021	13/12/2021	21/12/2021	24/12/2021	26
4	26	28/12/2021	20/12/2021	24/12/2021	29/12/2021	1

M/s.GE T&D India Limited, Chennai as per letters read as 4th & 5th above have requested to apply Force Majeure Condition (FMC) based on COVID-19 pandemic for the Purchase Order and to extend the delivery schedule.

It is notified by the Ministry of Finance, Government of India vide Office Memorandum read as 2nd and 3rd above that COVID-19 situation should be considered as a case of natural calamity and FMC may be invoked, wherever considered appropriate

The Chief Engineer (SCM) has pointed out as per note read as 7th above that the delay in supply of the 110kV SF6 Circuit Breakers by M/s.GE T&D India Limited, Chennai was due to the lockdown imposed by the Government of Tamil Nadu, due to the upsurge in Covid-19 pandemic. Hence, it is recommended to extend the delivery period for the supply of 104 sets of 110kV SF6 Circuit Breakers, against Purchase Order No.SCM.36/2021-22 dated 28/06/2021 placed with M/s.GE T&D India Limited, Chennai as detailed below, without imposing penalty, considering the request of the supplier, based on Force Majeure conditions, on account of COVID – 19 Pandemic.

Lot No.	Qty. (Nos.)	Scheduled date of delivery as per P.O.	Extended date of delivery
1	26	28/09/2021	15/11/2021
2	26	28/10/2021	01/12/2021
3	26	28/11/2021	24/12/2021
4	26	28/12/2021	29/12/2021

The matter was placed before the Full Time Directors as per note read as 7th above.

Having considered the matter in detail, the Full Time Directors meeting held on 30/05/2022.

Resolved to accord sanction to extend the delivery period for the supply of 104 Sets of 110kV SF6 Circuit Breakers against Purchase Order No.SCM.36/2021-22/2276A dated 28/06/2021 placed with M/s.GE T&D India Limited, Chennai as detailed above, without imposing penalty, considering the request of the supplier, based on Force Majeure Conditions, on account of COVID-19 Pandemic, without any additional financial commitment.

Orders are issued accordingly.

BY ORDER OF THE FULL TIME DIRECTORS

Sd/-
(Lekha.G)

Company Secretary (in charge)

To

The Chief Engineer (SCM)

Copy to:-

- 1) The Legal Advisor & Disciplinary Enquiry Officer.
- 2) The Deputy Chief Engineer (IT), KSEB Limited.
- 3) TA to Chairman & Managing Director/ Director (Distribution & SCM)/ Director (Transmission, System Operation, Planning & Safety)/ Director (REES including SOURA, NILAAVU Project, Sports and Welfare)/ Director (Generation-Civil)/Director (Generation-Electrical)
- 4) PA to Director (Finance, IT & HRM)/ Senior C.A. to Secretary(Administration)
- 5) ✓ Company Secretary.
- 6) The Fair Copy Superintendent, Board Secretariat.
- 7) The Library, KSEB Limited/Stock file.

Forwarded/ By Order


Assistant Executive Engineer