



KERALA STATE ELECTRICITY BOARD LIMITED

(Incorporated Under the Companies Act, 1956)

Corporate Identity No.U40100KL2011SGCO27424

Registered Office: Vidyuthi Bhavanam, Pattom, Thiruvananthapuram-695004, Kerala, India,

Ph:+91-471-2446853, E-mail: cescm@kseb.in, website: www.kseb.in



Abstract

Supply of 220kV and 110kV Current Transformers (Live Tank Type) of various ratings – Request for delivery period extension - Sanctioned - Orders issued.

Corporate Office (Supply Chain Management)

B.O.(FTD)No.599/2021 (SCM/XT/AEE6/106/ 2020-21/220kV and 110kV CTs/ Mehru)

Dated, Thiruvananthapuram 11/08/2021

- Read:- 1) P.O.No.SCM.87/2020-21/6265 dated 01/02/2021 issued to M/s.Mehru Electrical and Mechanical Engineers Pvt. Limited, Rajastan.
- 2) Note No.SCM/XT/AEE6/106/2020-21/220kV and 110kV CTs/ Mehru /2861 dated 26/07/2021 of the Chief Engineer (SCM) submitted to the Full Time Directors through the Director (G-E & SCM) (Agenda 26/8/21).

ORDER

Purchase Order read as 1st above was placed with M/s.Mehru Electrical and Mechanical Engineers Pvt. Limited, Rajastan (MSME) for the supply of 16 Nos. 220kV Current Transformers (Live Tank Type) of various ratings, 223 Nos. 110kV Current Transformers (Live Tank Type) of various ratings and 136 Nos. Supporting structures of 110kV CTs with a total contract value of Rs. 4,40,03,356/- .

As per the terms and conditions of the Purchase Order, supply shall commence within 4 months and complete within 6 months from the date of Purchase Order as detailed below:

Sl. No.	Item	Qty. (Nos.)	within 4 th month from the date of P.O	within 5 th month from the date of P.O	within 6 th month from the date of P.O
1)	220 kV CT 1200/ 800/1-1- 1-1-1A	10	5	5	
2)	220 kV CT 600/ 300/1-1-1-1-1A	6	3	3	
3)	110 kV CT 800/ 400/1-1-1-1A	13	6	7	
4)	110 kV CT 400/ 200/100/1-1-1-1A	210	75	70	65
5)	Supporting Structure for 110 kV CT	136	50	50	36

The firm has to complete the supply of the first lot by 31/05/2021. Drawings were approved vide letter dated 20/03/2021.

The firm has requested delivery period extension upto October 2021 and requested that their production facilities are severely affected due to lock down and non availability of raw materials consequent to the wave of Covid infections. The firm also informed that the use of Oxygen in Industries has been banned due to extreme shortage of Oxygen and so fabrication of tanks, Copper brazing and other activities at the firm and their vendors have been forced to shut down since April 2021. Since their vendors are located at Delhi, Rajastan and Maharashtra, manufacturing is at slow pace due to intermittent lock down. Also lot of the firm's workers are Corona +ve and the firm is forced to work with 50% staff since March 2021.

As per the direction of the Director (Transmission & System Operation), the revised delivery extension schedule collected from M/s.Mehru Electrical and Mechanical Engineers Pvt. Limited is as follows.

Sl. No.	Item	Qty. (Nos.)	In July 2021	In August 2021	In September 2021	In October 2021
1)	220 kV CT 1200/800/1-1- 1-1-1A	10	-	10	-	-
2)	220 kV CT 600/300/1-1- 1-1-1A	6	-	6	-	-
3)	110 kV CT 800/ 400/1-1-1-1A	13	-	13	-	-
4)	110 kV CT 400/ 200/100/1-1-1-1A	210	60	50	50	50
5)	Supporting Structure for 110 kV CT	136	50	50	36	-

The matter was placed before the Full Time Directors as per note read as 2nd above.

Having considered the matter in detail, the Full Time Directors in the meeting held on 04/08/2021, resolved to accord sanction to allow the request of M/s.Mehru Electrical and Mechanical Engineers Pvt. Limited for delivery Period extension upto 31/10/2021 without imposing penalty as the request of the firm is under Force Majeure Conditions of Covid-19.

Orders issued accordingly.

BY ORDER OF THE FULL TIME DIRECTORS

Sd/-

Lekha. G

Company Secretary In Charge

To

The Chief Engineer (SCM)

Copy to:-

- ❖ The Legal Advisor & Disciplinary Enquiry Officer.
- ❖ The Financial Advisor, Vydyuthi Bhavanam, Thiruvananthapuram.
- ❖ The Deputy Chief Engineer (IT), KSEB Limited.
- ❖ The TA to Chairman & Managing Director/ Director (Distribution, IT & HRM)/
- ❖ Director (G-E & SCM)/ Director (Transmission & System Operation)/
- ❖ Director (Planning, Safety & REES)/ Director (Generation-Civil).
- ❖ The PA to Director (Finance)/Senior C.A. to Secretary (Administration)/
- Company Secretary.
- ❖ The Fair Copy Superintendent, Board Secretariat.
- ❖ The Library, KSEB Limited/Stock file.

Forwarded/ By Order

Assistant Executive Engineer