



KERALA STATE ELECTRICITY BOARD LIMITED

(Incorporated Under the Companies Act, 1956 (No.1/1956))

Reg. Office: Vydyuthi Bhavanam, Pattom, Thiruvananthapuram- 695004, Kerala.

Ph:+91-471-2446853, E-mail:cescm@kseb.in

website: www.kseb.in, CIN: U40100KL2011SGC027424

ABSTRACT

Supply of 100kVA & 160kVA, 22kV/433V, Distribution Transformers by M/s. Toshiba T&D Systems (India) Pvt. Ltd., Telangana - Extension of delivery period requested based on force majeure condition - Sanctioned - Orders issued.

CORPORATE OFFICE (SCM)

B.O.(FTD)No.187/2021 (XD/AEEI/SCM140/2019-20) Thiruvananthapuram, Dated 26/02/2021

Read: 1. Purchase Order No. SCM.140/2019-20/8340 dated 18.02.2020 of the Chief Engineer (SCM).
 2. Office Memorandum dated 19.2.2020 of the Ministry of Finance, Government of India.
 3. Office Memorandum dated 13.5.2020 of the Ministry of Finance, Government of India.
 4. Letter no. TTDI/DT-DOM/MKTG/KSEB/7730/2019-20/FMC-014 dated 25.03.2020 of M/s. Toshiba T&D Systems (India) Pvt. Ltd., Telangana.
 5. Letter no. TTDI/DT-DOM/MKTG-Exe/KSEB/7730/2020-21/1137 dated 16.12.2020 of M/s. Toshiba T&D Systems (India) Pvt. Ltd., Telangana.
 6. Note No. XD/AEEI/SCM.140/2019-20/8315 dtd 23.02.2021 of the Chief Engineer (SCM) submitted to the Full Time Directors (Agenda 104/2/21).

ORDER

Purchase Order read as 1st above was placed with M/s. Toshiba T&D Systems (India) Pvt. Ltd., Telangana for 100kVA & 160kVA, 22kV/433V, Distribution Transformers. The details of delivery of transformers during the lock down period are as follows.

Rating of Distribution Transformer	Quantity (Nos.)	Scheduled delivery period	Inspection date offered	Date of Inspection waiver/ Inspection	MDCC date	Last date of receipt
22kV/433V, 100 kVA	28	17.5.20	22.9.2020	18.09.2020	25.9.2020	23.10.2020
22kV/433V, 160 kVA	5					

M/s. Toshiba T&D Systems (India) Pvt. Ltd., Telangana as per letters read as 4th and 5th above has requested to apply Force Majeure Condition based on COVID-19 pandemic for the Purchase Order and to extend the delivery schedule.

It is notified by the Ministry of Finance, Government of India as per Office Memorandum read as 2nd above that COVID -19 situation should be considered as a case of natural calamity and FMC may be invoked, wherever considered appropriate.

Due to the occurrence of COVID-19 pandemic situation and the subsequent declaration of country wide lockdown the delivery of the material was delayed. As the scheduled date of delivery of the material as per the Purchase order falls after 19.02.2020, it is recommended as per note read 6 above to grant time extension to M/s. Toshiba (T&D Systems (India) Pvt. Ltd., Telangana upto 15 days from the date of MDCC. It is also requested to grant time extension

without penalty and with updated basic price as per contractual delivery period or updated basic price as per actual delivery period, whichever is lower.

Based on the FMC eligibility, the revised delivery schedule recommended is as follows.

Rating of Distribution Transformer	Quantity (Nos.)	Date of Purchase Order	Delivery schedule as per PO	Revised Delivery schedule
22kV/433V, 100 kVA	28	18.02.2020	17.05.2020	10.10.2020
22kV/433V, 160 kVA	5			

Having considered the matter in detail, the Full Time Directors in the meeting held on 25.02.2021

Resolved to accord sanction to extend the delivery period for the supply of Distribution Transformers, against Purchase Order No. SCM.140/2019-20/8340 dated 18.02.2020 placed with M/s. Toshiba (T&D Systems (India) Pvt. Ltd., Telangana, as detailed above, without penalty and with updated basic price as per contractual delivery period or updated basic price as per actual delivery period, whichever is lower, considering the request of the supplier, based on force majeure conditions, on account of COVID-19 pandemic, as per Gol orders, considering the fact that the period of lapse towards supply is within the limit as per Office Memorandum dtd 13th May, 2020 regarding Force Majeure Clause issued by the Ministry of Finance, Government of India.

Orders are issued accordingly.

By Order of the Full Time Directors,

Sd/-

**LEKHA.G
COMPANY SECRETARY (In charge)**


To

The Chief Engineer (SCM)

Copy to:-

1. The Legal Advisor & Disciplinary Enquiry Officer.
2. The Deputy Chief Engineer (IT), KSEB Limited.
3. TA to Chairman & Managing Director/ Director (D&IT)/Director (G-E & SCM)/ Director (T&SO)/ Director (G-C) / Director (P&S)
4. Company Secretary
5. PA to Director (Finance)/Senior C.A. to Secretary(Administration)
6. The Fair Copy Superintendent, Board Secretariat
7. The Library, KSEB Limited/Stock file.

Forwarded/ By Order



Assistant Executive Engineer