



KERALA STATE ELECTRICITY BOARD LIMITED

(Incorporated Under the Companies Act, 1956 (No.1/1956)

Reg. Office: Vidyuthi Bhavanam, Pattom, Thiruvananthapuram- 695004, Kerala.

Ph: +91-471-2446853, E-mail: cescm@kseb.in

website: www.kseb.in, CIN: U40100KL20115GCO27424

ABSTRACT

Supply of 11kV/433V, 100kVA, 1 Star rated Distribution Transformers by M/s. Transcon Industries, Hyderabad - Extension of delivery period requested based on force majeure condition - Sanctioned - Orders issued.

CORPORATE OFFICE (SCM)

B.O.(FTD)No.186/2021 (XD/AEEI/SCM45/2019-20) Thiruvananthapuram, Dated 26/02/2021

- Read: 1. Purchase Order No. SCM.45/2019-20/4237 dated 04.09.2019 of the Chief Engineer (SCM).
 2. Office Memorandum dated 19.2.2020 of the Ministry of Finance, Government of India.
 3. Office Memorandum dated 13.5.2020 of the Ministry of Finance, Government of India.
 4. Letter no. TI/KSEBL/19-20 dated 12.02.2020 & 26.03.2020 of M/s Transcon Industries, Hyderabad
 5. Letter no. TI/KSEBL/2020-21 dated 09.07.2020 & 06.01.2021 of M/s Transcon Industries, Hyderabad.
 6. Email dated 08.08.2020 of M/s Transcon Industries, Hyderabad.
 7. Note No. XD/AEE1/SCM45/2019-20/8339 dtd 24.02.2021 of the Chief Engineer (SCM) submitted to the Full Time Directors (Agenda 103/2/21).

ORDER

Purchase Order read as 1st above was placed with M/s. Transcon Industries, Hyderabad for 1558 nos. of 11kV/433V, 100kVA, 1 Star rated Distribution Transformers. The details of delivery of transformers during the lock down period are as follows.

Scheduled delivery period	Quantity (Nos.)	Inspection offer date	Date of Inspection waival/ Inspection	MDCC date	Last date of receipt
3.2.20	310	12.2.20	18&19.2.20	22.2.20	29.02.2020
3.3.20	310	23.3.20	18.3.20	17.4.20	19.05.2020
3.4.20	310	26.6.20	2.7.20	22.7.20	27.10.2020

M/s. Transcon Industries, Hyderabad as per letter read as 4th and 5th above has requested to apply Force Majeure condition based on COVID-19 pandemic for the Purchase Order and extend the delivery schedule.

It is notified by the Ministry of Finance, Government of India as per Office Memorandum read as 4th above that COVID -19 situation should be considered as a case of natural calamity and FMC may be invoked, wherever considered appropriate.

Due to the occurrence of COVID-19 pandemic situation and the subsequent declaration of country wide lockdown the delivery of the material was delayed. As the scheduled date of delivery of the material as per the Purchase Order falls after 19.02.2020, it is recommended as per note read 7 above to grant time extension to M/s. Transcon Industries, Hyderabad. The delivery extension recommended for the 5th lot is upto 30 days from the date of MDCC. It is also

2

recommended to grant the time extension without penalty and with updated basic price as per contractual delivery period or updated basic price as per actual delivery period, whichever is lower.

Based on the FMC eligibility, the revised delivery schedule recommended is as follows.

Sl. No.	Quantity (Nos.)	Delivery schedule as per PO	Revised Delivery schedule
1	310	3.3.2020	19.05.2020
2	310	3.4.2020	21.08.2020

The matter was placed before the Full Time Directors as per note read as 7th above.

Having considered the matter in detail, the Full Time Directors in the meeting held on 25.02.2021

Resolved to accord sanction to extend the delivery period for the supply of 100 kVA Distribution Transformers, against Purchase Order No. SCM.45/2019-20/4237 dated 04.09.2019 placed with M/s. Transcon Industries, Hyderabad, as detailed above, without penalty and with updated basic price as per contractual delivery period or updated basic price as per actual delivery period, whichever is lower, as per the request of the supplier, based on force majeure conditions, on account of COVID-19 pandemic, as per Gov orders, considering the fact that the period of lapse towards supply is within the limit as per Office Memorandum dtd 13th May, 2020 regarding Force Majeure Clause issued by the Ministry of Finance, Government of India.

Orders are issued accordingly.

By Order of the Full Time Directors,

Sd/-

**LEKHA.G
COMPANY SECRETARY (In charge)**

To

The Chief Engineer (SCM)

Copy to:-

1. The Legal Advisor & Disciplinary Enquiry Officer.
2. The Deputy Chief Engineer (IT), KSEB Limited.
3. TA to Chairman & Managing Director/ Director (D&IT)/Director (G-E & SCM)/ Director (T&SO)/ Director (G-C) / Director (P&S)
4. Company Secretary
5. PA to Director (Finance)/Senior C.A. to Secretary(Administration)
6. The Fair Copy Superintendent, Board Secretariat
7. The Library, KSEB Limited/Stock file

Forwarded/ By Order



Assistant Executive Engineer