



KERALA STATE ELECTRICITY BOARD LIMITED

(Incorporated Under the Companies Act, 1956 (No.1/1956))

Reg. Office: Vidyuthi Bhavanam, Pattom, Thiruvananthapuram- 695004, Kerala.

Ph:+91-471-2446853, E-mail:cescm@kseb.in

website: www.kseb.in, CIN: U40100KL2011SGCO27424

ABSTRACT

Supply of 22 kV/433 V 160 kVA (9 nos) & 250 kVA (12 nos) BEE Energy Efficiency Level 2 (1 star) Distribution Transformers with ISI marking by M/s. Toshiba T&D Systems (India) Pvt. Ltd., Telangana - Extension of delivery period requested based on force majeure condition - Sanctioned - Orders issued.

CORPORATE OFFICE (Supply Chain Management)

B.O.(FTD)No. 838 /2022 (XD/AEE1/SCM84/2020-21) Thiruvananthapuram, Dated: 14.10.2022

Read: 1. Purchase Order No. SCM.84/2020-21/6081 dated 23.01.2021. of the Chief Engineer (SCM).

2. Letter no. TTDI/DT-DOM/MKTG/KSEB/8119/2021-22/FMC-0132 dated 05.05.2021 of M/s. Toshiba (T&D Systems (India) Pvt. Ltd., Telangana.

3. Letter no. TTDI/DT-DOM/MKTG-Exe/KSEB/SO:8119/2021-22/0674 dated 13.08.2021 of M/s. Toshiba (T&D Systems (India) Pvt. Ltd., Telangana.

4. Note No.XD/AEE1/SCM.84/2020-21/1114 dated 20.02.2022 of the Chief Engineer (SCM) to the LA&DEO.

5. Note No. XD/AE3/SCM.84/2020-21/4637 dated 05.09.2022 of the Chief Engineer (SCM) submitted to the Full Time Directors (Agenda 49/9/22).

ORDER

The Purchase Order read as 1st above for the supply of 22 kV/433 V 160 kVA (9 nos) & 250 kVA (12 nos) Distribution Transformers was placed with M/s. Toshiba T&D Systems (India) Pvt. Ltd., Telangana, on variable price basis. The firm had completed supply of all transformers. As per the Purchase Order, the delivery schedule of the transformers had to be completed within April 2021. But they could not supply the transformers as per purchase order delivery schedule.

The firm pointed out that they had to submit type test certificates and BIS license for 250 kVA transformers before effecting supply. Due to the 2nd wave of COVID lockdown in various states, there was delay in getting test dates at external laboratories. Finally completed the testing by 12.06.2021 and submitted the type test reports. This caused delay in supply also.

It is notified by the Ministry of Finance, Government of India as per Office Memorandum dated 19.02.2020 that COVID -19 situation should be considered as a case of natural calamity and FMC may be invoked, wherever considered appropriate.

The firm was eligible for price variation, if they had completed the supplies as per the scheduled delivery period. If the delivery extension is granted without penalty and with price variation based on scheduled delivery date (April 2021), the price variation amount comes to Rs 10.33 Lakhs in addition to Purchase order amount.

The matter was placed before the Full Time Directors as per note read as 5th above.

The Full Time Directors meeting held on 28.09.2022, discussed the matter in detail and resolved to accord sanction to extend the delivery period for the supply of 22 kV/433 V, 160 kVA & 250 kVA Distribution Transformer, against Purchase Order No. SCM. 84/2020-21/6081 dated 23.01.2021 placed with M/s.Toshiba Transmission & Distribution Systems (India) Pvt. Ltd., Telungana as detailed below, considering the request of the supplier, based on force majeure conditions, on account of COVID-19 pandemic, without penalty and with price variation calculated as on the scheduled date of supply. The price variation amount comes to Rs 10.33 Lakhs., in excess of the Purchase Order amount as calculated on scheduled date of delivery.

Rating of Distribution Transformer	Quantity (Nos.)	Scheduled date of delivery as per PO	Date of offer for inspection	Extended date of delivery
22kV/433V, 160kVA	9	23.04.2021	23.04.2021	08.06.2021
22kV/433V, 250kVA	12	23.04.2021	11.06.2021	06.09.2021

Orders are issued accordingly.

BY ORDER OF THE FULL TIME DIRECTORS,

sd/-

LEKHA.G

COMPANY SECRETARY

To

The Chief Engineer (SCM)

Copy to:-

1. The Legal Advisor & Disciplinary Enquiry Officer.
- ✓ 2. The Deputy Chief Engineer (IT), KSEB Limited.
3. TA to Chairman & Managing Director/ Director (D, SCM & IT)/ Director (T&SO)/ Director (G-E) / Director (G-C) / Director (REES incl. SOURA, Nilaavu, S&W).
4. PA to Director (Finance & HRM)
5. Company Secretary
6. The Senior C.A. to Secretary(Administration)
7. The Library, KSEB Limited/Stock file.

Forwarded/ By Order


Assistant Engineer