


KERALA STATE ELECTRICITY BOARD Ltd

(Incorporated under the Companies Act, 1956)

Registered Office: Vidyuthi Bhavanam, Pattom, Thiruvananthapuram – 695 004

CIN: U40100KL2011SGC027424

Web: www.kseb.in Email : cescm@kseb.in

Phone : +91-471-2446853, Fax: +91-471-2447246,

ABSTRACT

Supply of 8 Nos. of 20MVA, 110kV/11kV 3 phase transformers, 3Nos. of 16MVA, 110/33kV Power Transformers and 8 Nos. of 20MVA, 110kV/11kV 3 phase transformers by M/s. Atlanta Electricals Pvt. Ltd, Gujarat - Extension of the delivery period requested based on Force Majeure condition with price variation and without penalty - Declined - Orders issued.

Corporate Office (Supply Chain Management)

B.O. (FTD) No.15/2024 (SCM/XT/AEE7/125/2019-20/MVA/ATLANTA) Thiruvananthapuram

Dated:06-01-2024

Read :

1. Purchase Order No. SCM.29/2020-21/3272 dated 29.09.2020 for 8Nos. 20MVA, 110/11kV Transformer.
2. Purchase Order No.SCM.92/2020-21/6314 dated 02.02.2021 for 8Nos. 20MVA, 110/11kV Transformer
3. Purchase Order No.SCM.101/2020-21/8133 dated 17.02.2021 for 3Nos. 16MVA, 110/33kV Transformer.
4. Note No.DIRDIT-AE5/2022/6675 dated 17.10.2022 submitted to Full Time Directors through the Director (D,SCM&IT).
5. Note No. FA/Tender 3/69/2022 dated 24.11.2022 of the Financial Adviser, KSEBL.
6. Note No.D(T&SO)/T1/2020-21/Material/Trfr/Atlanta/364 dated 06.7.2023 of the Director(T&SO,P).
7. Note No.I/14227/2023 dated 18.12.2023 of the Chief Engineer (SCM) (Agenda Item No.12-01/2024).

ORDER

Purchase Orders read as 1st to 3rd above were placed with M/s. Atlanta Electricals Pvt. Ltd, Gujarat for the supply of Power Transformers of various ratings, during the period from March 2021 to September 2021. For all the above orders, the firm could not supply the transformers within the delivery schedule as per PO. Hence price variation was denied and penalty was imposed as per PO conditions. The firm requested to consider the situation as a Force Majeure condition due to Covid-19 and to extend the delivery period of all the above purchase orders, without penalty and allow price variation for the supplies. The details of the Purchase Orders are as follows.

PO No.	Transformer rating	Qty	Contractual delivery as per PO	Last MDCC date/ MDCC after Re test
SCM.29/2020-21/3272 dated 29.09.2020	20 MVA, 110/11kV	8	28.05.2021	23.09.2021/ 28.04.2022
SCM.92/2020-21/6314 dated 02.02.2021	20 MVA, 110/11kV	8	01.09.2021	28.4.2022/ 26.05.2023
SCM.101/2020-21/8133 dated 17.02.2021	16 MVA, 110/33 kV	3	16.07.2021	06.05.2022/ 25.08.2023

As per Purchase Order condition, if supply is made after the scheduled delivery period, the price applicable will be the lowest of the following three prices:

- Basic price as per Purchase Order.
- Updated basic Price as per IEEMA Price Variation as on the Scheduled date of delivery.
- Updated basic Price as per IEEMA Price Variation as on the actual date (same as offer date) of delivery.

The Chief Engineer (SCM) has reported as per note read as th above that M/s Atlanta Electricals Pvt. Ltd, Gujarat has requested to extend the delivery period. The Chief Engineer (SCM) has pointed out that wide complaints were reported from field offices on the performance of various transformers supplied by M/s. Atlanta Electricals Pvt. Ltd, Gujarat. Therefore it was recommended that the request of M/s. Atlanta Electricals Pvt. Ltd, Gujarat for delivery schedule extension for the supply of Various ratings of Power Transformers as per the Purchase Orders read as (1st to 3rd) need not be considered as severe defects were reported from the field and five units out of nineteen units supplied were taken back to their factory for major rectification works and also delay in the inspection of the transformers caused due to the deviations in GTP and Drawing.

The matter was placed before the Full Time Directors as per note read as th above.

Having considered the matter in detail, the Full Time Directors resolved not to consider the request of M/s. Atlanta Electricals Pvt. Ltd, Gujarat for a delivery schedule extension for the supply of various ratings of Power Transformers as per the Purchase Orders read as (1st to 3rd) as severe defects were reported from the field and five units out of nineteen units supplied were taken back to their factory for major rectification works and also delay in the inspection of the transformers caused due to the deviations in GTP and Drawing.

Orders are issued accordingly.

By Order of the Full-Time Directors

Signed by

Lekha G

COMPANY SECRETARY Date: 06-01-2024 15:07:31

To:

The Chief Engineer(Supply Chain Management)

16467/2024

Copy to:

The Company Secretary/ Chief Engineer (IT,CR&CAPS)/ Financial Advisor/ LA&DEO/ Chief Internal Auditor

The TA to the Chairman & Managing Director / Director (Generation-Civil) / Director (Distribution, Safety, SCM & IT) / Director (Transmission, SO & Planning)/ Director (Generation - Electrical, REES, SOURA, Sports & Welfare)

The PA to the Director (Finance & HRM)

The Sr.CA to the Secretary (Administration)

The RCAO/ RAO

Stock File.

Forwarded ~~By~~ Order

Assistant Engineer