



KERALA STATE ELECTRICITY BOARD Ltd
 (Incorporated under the Companies Act, 1956)
 Registered Office: Vidyuthi Bhavanam, Pattom, Thiruvananthapuram – 695 004
 CIN: U40100KL2011SGC027424 Web: www.kseb.in
 Phone: (O) +91 471 2514522 Email: dgekseb@kseb.in

ABSTRACT

Supply of one set of 11kV Isolated Phase Bus Duct (IPBD) and one set of 11kV Segregated Phase Bus Duct (SPBD) for 40 (1x10+1x30) MW Thottiyar HEP - Request for time extension by M/s. C&S Electric Limited - Sanctioned - Orders issued.

Corporate Office (SBU-GE)

B.O. (FTD) No.206 / 2024 (DGE/G2/AEE3/THEP/2023-Part (3))
 Thiruvananthapuram.

Dated:06-05-2024

Read: 1. B.O. (DB) No.681/2019 (D (GE)/G2/Thottiyar/2019-20 dated 05.09.2019.
 2. P.O No. 08/2020-21/CEPED/TVM dated 01.01.2021 of Chief Engineer (G & PED).
 3. B.O. (FTD) No. 68/2023 (DIRGE-AEE4/2022/936) dated 13.02.2023.
 4. B.O.(FTD) No. 461/2023 (DIRGE-AEE4/2022/936) dated 25.10.2023.
 5. Letter No. BD/CON/KSEB-0712 dated 04.03.2024 of M/s. C&S Electric Ltd.
 6. Note No. CE(PED)/AEE1/2024/C&S-Time Extension/ I/35541/2024 dated 18.4.2024 of the Deputy Chief Engineer (PED) with FPO Chief Engineer.
 7. Note No. DGE/G2/AEE3/THEP/2024-25 dated 22.04.2024 of the Director (Generation-Electrical, REES, SOURA, Sports and Welfare) to Full Time Directors (Agenda item No.13-05/2024).

ORDER

Sanction was accorded as per the B.O read as 1st above to carry out the balance E&M works of Thottiyar HEP departmentally on piecemeal basis through experienced E&M erection contractors, including purchasing required equipment departmentally. Sanction was also accorded to arrange the procurement of electrical BOP equipment for Thottiyar HEP for which the centrally procured items are to be procured by the Chief Engineer (SCM) and the balance equipment by the Chief Engineer (Generation & PED) and to carry out the erection of all the above items departmentally through experienced E&M erection contractors by inviting tenders for erection, so that the entire work can be carried out for the satisfactory commissioning of the project in line with the progress of civil works.

Purchase order read as 2nd above for the supply of one set of 11kV Isolated Phase Bus duct(IPBD) and 11kV Segregated Phase Bus duct (SPBD) for 40 (1x10+1x30) MW Thottiyar HEP was issued to M/s. C&S Electric Limited, 222, Okhla Industrial Estate, Phase III, New Delhi -1100020 at their rock bottom rate of Rs.1,60,00,000/- inclusive of taxes and all other charges which is 9.65% above PAC for which the agreement executed on 05.07.2022.

Sanction was accorded, as per the B.O read as 3rd above, for first time extension to M/s. C&S Electric Limited for the supply of one set of 11 KV Segregated Phase Bus Duct (SPBD) and 11kV Isolated Phase Bus Duct (IPBD) up to 30.06.2023 without any financial commitment to KSEBL and without penalty to the contractor.Further sanction was accorded as per the B.O read as 4th above, for second time extension to M/s. C&S Electric Limited for the supply of 11 KV Segregated Phase Bus Duct (SPBD) and 11kV Isolated Phase Bus Duct (IPBD) up to 31.12.2023 without any financial commitment to KSEBL and without penalty to the contractor.

I/39041/2024

The contractor, as per the letter read as 5th above, has submitted time extension request for the third time, up to 30.04.2024 claiming that there was delay in obtaining input measurements for the preparation of the layout due to non-readiness of site. The SPBD has already been supplied, the engineering of IPBD is completed and its manufacturing is in progress and will be dispatched to site after acceptance test. The Deputy Chief Engineer (PED) with FPO Chief Engineer, as per the note read as 6th above has recommended to sanction the time extension request of M/s. C&S Electric Limited for the supply of one set of 11 KV Segregated Phase Bus Duct (SPBD) and one set of 11kV Isolated Phase Bus Duct (IPBD) up to 31.03.2024 without penalty to the contractor and without any financial commitment to KSEBL.

Considering all the above, Director (Generation-Electrical, REES, SOURA, Sports and Welfare) has suggested that the time extension request of M/s. C&S Electric Limited for the supply of one set of 11 KV Segregated Phase Bus Duct (SPBD) and one set of 11kV Isolated Phase Bus Duct (IPBD) up to 30.04.2024 without penalty to the contractor and without any financial commitment to KSEBL be approved.

The matter was placed before the Full Time Directors as per the Note read as 7th above for a decision.

Having considered the matter in detail, the Full Time Directors resolved to grant time extension to M/s. C&S Electric Limited, 222, Okhla Industrial Estate, Phase III, New Delhi -1100020 for the supply of one set of 11 kV Segregated Phase Bus Duct (SPBD) and one set of 11 kV Isolated Phase Bus Duct (IPBD) up to 30.04.2024 without penalty to the contractor and without any financial commitment to KSEBL.

Orders are issued accordingly.

By Order of the Full Time Directors

Signed by

Lekha G.
LEKHA G

COMPANY SECRETARY Date: 06.05.2024 18:38:36

To:

The Deputy Chief Engineer (PED) with full powers of Chief Engineer

Copy to:

The Company Secretary / Chief Engineer (IT,CR&CAPS) / Financial Advisor / LA&DEO / Chief Internal Auditor / Chief Vigilance Officer

The TA to the Chairman & Managing Director / Director (Generation-Civil) / Director (Distribution, Safety, SCM & IT) / Director (Transmission, SO & Planning) / Director (Generation - Electrical, REES, SOURA, Sports & Welfare)


The PA to the Director (Finance & HRM)

The Sr.CA to the Secretary (Administration)

The RCAO/ RAO

Stock File.

Forwarded / By Order



Assistant Executive Engineer