



# KERALA STATE ELECTRICITY BOARD LIMITED

(Incorporated Under the Companies Act, 1956)

Corporate Identity No. U40100KL2011SGCO27424

Registered office:Vydyuthi Bhavanam, Pattom, Thiruvananthapuram- 695004, Kerala,India,

Ph:+91-471-2446853,Fax:+91-471-2447246,

E-mail: [cescm@kseb.in](mailto:cescm@kseb.in), website:[www.kseb.in](http://www.kseb.in)



## **Abstract**

Purchase order for the supply of ACSR Rabbit Conductors – Extension of delivery schedule requested by M/s.Mahavir Transmission Limited, Noida – Orders issued.

### **Corporate Office (Supply Chain Management)**

B.O.[FTD] No.13/2023 (CE(SCM)/XH-AEEIV/2021-22/SCM.15/ACSR Conductor/ Mahavir) dated, Thiruvananthapuram 09/01/2023

- Read:-
- 1) Bid No. KSEB/SCM/eP.59/2020-21 dated 21/12/2020.
  - 2) Purchase Order No. SCM.15/2021-22/1032 dated 19/05/2021 and its Amendments I , II and III dated 26/05/2021 , 07/06/2021 and 06/08/2021 placed with M/s. Mahavir Transmission Limited, Noida.
  - 3) Letter No.CE(SCM)/XH-AEEIV/2021-22/SCM.15/ACSR Conductor/Mahavir/ 3188 dated 11/08/2021 of the Chief Engineer(SCM).
  - 4) Letter No.REN/2021-2022/F-27A/82 dated 24/09/2021 of the Resident Engineer, Liaison Office, KSEBL,New Delhi.
  - 5) Letter No.MTL/21-22/WO-38-22/48 dated 21/03/2022 of M/s. Mahavir Transmission Limited, Noida.
  - 6) Note No.FA/Tender 3/52/2022 dated 11/10/2022 of the Financial Advisor,KSEBL.
  - 7) Note No. CE(SCM)/XH-AEEIV/2021-22/SCM.15/ ACSR Conductor/ Mahavir/6686 dated 13/12/2022 submitted to the FTD.(Agenda 62/12/22).

## **ORDER**

Purchase Order was placed with M/s.Mahavir Transmission Limited, Noida as per purchase orders read as 2<sup>nd</sup> above for the supply of 6285 km of ACSR Rabbit Conductors on variable price basis as per IEEMA circular at All Inclusive Rate of Rs.39557.14 per km with purchase order value of Rs.24,86,16,625/- for meeting the requirement for the F.Y.2021-22.

As per the delivery period and schedule of the purchase order, the supply shall commence within 60 days from the date of Purchase Order and completed within 4 months thereafter. M/s. Mahavir Transmission Limited, Noida completed the supply belatedly and as per letter read as 5<sup>th</sup> above had requested for delivery extension for two months from existing contractual delivery schedule ie. upto 17/01/2022 (including revision in monthly schedule), on the grounds of procedural delay in conducting pre-dispatch inspection and in the light of lockdown and other restrictions imposed by the Government due to Covid-19 pandemic.

Regarding the above, it is to be noted that, owing to the defects reported for the 1<sup>st</sup> lot, physical inspection was arranged for the 3<sup>rd</sup> lot and Sri.Dennis Rajan, Resident Engineer, Liaison Office, KSEBL, New Delhi was deputed for pre-dispatch inspection. The Inspecting Officer could not conduct predispatch inspection in time as he was entrusted with other unexpected, unavoidable urgent official duties and also during the Covid-19 pandemic period, deputing another Inspecting Officer for conducting pre-dispatch inspection for the above lot in a short notice was practically impossible. The firm claimed that the delay in conducting predispatch inspection of the 3<sup>rd</sup> lot has adversely affected the firm's offer/supply schedule fixed for the subsequent lots.

The matter was placed before the Full Time Directors as per note read as 7<sup>th</sup> above.

Having examined the matter in detail, the Full Time Directors in the meeting held on 28/12/2022, resolved to accord sanction to grant delivery schedule extension to M/s. Mahavir Transmission Limited, Noida for the 4<sup>th</sup> lot upto 07/12/2021 ie. upto the date of supply of the last consignment, considering that the Inspecting Officer could not conduct the pre-dispatch inspection of the 3<sup>rd</sup> lot in time as he was entrusted with other unexpected and unavoidable urgent official duties, which in turn adversely affected the offering schedule of the 4<sup>th</sup> lot. The amount payable on account of admitting price variation for the 4<sup>th</sup> lot comes to Rs. 1,58,51,808/- (Rupees One crore Fifty Eight Lakh Fifty One Thousand Eight Hundred and Eight only).

Further resolved to authorise the Chief Engineer (SCM) & CSC to issue necessary amendment to the purchase order.

Orders are issued accordingly.

**BY ORDER OF THE FULL TIME DIRECTORS**


**Sd/-  
Lekha.G  
Company Secretary**

To  
The Chief Engineer (SCM) & CSC

Copy to:-

- ◆ The Legal Advisor & Disciplinary Enquiry Officer.
- ◆ The Deputy Chief Engineer (IT), KSEB Limited.
- ◆ TA to Chairman & Managing Director/ Director (D, IT & SCM)/ Director (T&SO, Planning & Safety)/ Director (REES, Soura, Sports & Welfare)/ Director (G-E) & Director (HRM) in charge/ Director (G-C).
- ◆ PA to Director (Finance)/Senior C.A. to Secretary (Administration).
- ◆ Company Secretary.
- ◆ The Library, KSEBL/Stock file.

Forwarded/ By Order

  
Assistant Executive Engineer