



KERALA STATE ELECTRICITY BOARD LIMITED

(Incorporated under the Companies Act, 1956)

Registered Office : Vydyuthi Bhavanam, Pattom, Thiruvananthapuram -695004

CIN:U40100KL2011SGC027424

Web site: www.kseb.in

Tel:+914712448720,Email: dgkseb@kseb.in

Abstract

Hot dip galvanization of 6800 MT of 'A' poles fabricated at the Mechanical Facilities of KSE Board Ltd. having length up to 14m in single dip or double dip method – Contract with M/s. TJSV, Steel Fabrication & Galvanizing (India) Limited – Time extension with additional quantity granted-- Ratified - Orders issued

CORPORATE OFFICE (SBU-G/C)

B.O(FTD) No 731 /2020 (DGC/AEE VI/Galv /2014) Thiruvananthapuram, Dated 07.12.2020

Read :1. B.O.(DB) No.534/2019(DGC/AEE V/Galv/2014) dated 11.07.2019

2. Agreement No. 05/CECCS/2019-20 dated 30.07.2019 with M/s. TJSV, Steel Fabrication & Galvanizing (India) Limited
3. Note No.CE CCS/Pallom /Galv-A Pole/2018-19/1336 dated 16.11.2020 of the Chief Engineer (Civil Construction) South
4. Note No.DGC/AEEVI/Galv /2015 dated 24.11.2020 of Director (Generation-Civil) (Agenda 07/12/20)

ORDER

The subject work was awarded to M/s. TJSV, Steel Fabrication & Galvanizing (India) Limited, No. 83, Vasavanaickenpatti, Gudimangalam, Kondampatti P.O, Udumalpet, Tiruppur Dist. Tamil Nadu – 642201 as per B.O read as 1st above and agreement executed on 30.07.2019. As per the agreement, time of completion is 12 months i.e. up to 02.08.2020 and then extended the time of completion of the work up to 10.10.2020 (ie. 69 days from the agreed time of completion) due to Lock down imposed by Government to contain spread of CORONA virus, at the same rate, terms and conditions as in the original agreement, as per Order dated 11.08.2020 of Chief Engineer (Civil Construction) South.

Subsequently, the Chief Engineer (Civil Construction) South has accorded sanction for the extension of time of completion of the subject work further up to 31.10.2020 as per terms and conditions in the existing contract as per order dated 06.10.2020 based on the request of Deputy Chief Engineer, Civil Circle, Pallom for the galvanization of an additional quantity 498 MT for the uninterrupted supply of A poles to field offices for 'Dyuthi' works. M/s. TJSV had lifted full quantity including additional quantity sanctioned, from CMF, Pallom, MF1 Angamaly and MFII, Kolathara together, within the extended period.

The Chief Engineer (Civil Construction) South as per note read as 3rd above has further reported that the Deputy Chief Engineer, Civil Circle, Pallom as per their letter dated 27.10.2020 has informed that fabrication works of 'A' poles are in progress and as on 27.10.2020, around 3500 Nos

offices, galvanization of an additional quantity of 1002MT in excess of already sanctioned quantity of 498MT is required and recommended to continue the existing contract for two more months or till the execution of the new contract, whichever is earlier.

Considering the urgent requirement of A poles from Distribution and Transmission wing for "Dyuthi" works and in view of the fact that some more time is required for the finalization and execution of new contract for the year 2020-21, the Chief Engineer accorded sanction as per order No.CECCS/Pallom/Galv-A Pole/2018-19/1246 dated 30.10.2020, for extension of time of completion of the work 'Hot dip galvanization of 6800 MT of 'A' poles fabricated at the Mechanical Facilities of KSE Board Ltd. having length up to 14m in single dip or double dip method – contract with M/s TJSV, further up to 31.12.2020 or till the execution of the new contract, whichever is earlier, without any additional financial commitment on either side, and as per terms and conditions in the existing contract, and for executing the galvanization of an additional quantity of 1500MT with M/s TJSV

The Chief Engineer (Civil construction) South requested to ratify his action of placing the order for additional quantity of 1500MT having financial commitment of Rs. 5.31crore which is 22.06% of original quantity with time extension up to 31.12.2020 or till the execution of the new contract, whichever is earlier, and as per terms and conditions in the existing contract, due to urgency, for the uninterrupted supply of A poles to field offices.

Having considered the matter in detail as per note read as 4th above, the Full Time Directors in the meeting held on 02.12.2020 resolved to ratify the action taken by the Chief Engineer (Civil Construction) South for placing the order for additional quantity of 1500MT having financial commitment of Rs. 5.31crore with time extension up to 31.12.2020 or till the execution of the new contract, whichever is earlier, and as per terms and conditions in the existing contract with M/s TJSV, due to urgency in providing uninterrupted supply of A poles to field offices.

Orders are issued accordingly. The Chief Engineer (Civil Construction) South shall take further action in this regard

By Order of the Full Time Directors

Sd/-

LEKHA.G

Company Secretary i/c

To: The Chief Engineer (Civil Construction) South

Copy to: 1. The Financial Adviser/ The Chief Internal Auditor

2. The RCAO/RAO

3. The Deputy Chief Engineer (IT)

4. TA to CMD/ Dir(D&IT&HRM)/ Dir(T,SO&REES)/Dir (GE&SCM)/Dir(Plg&S)/Dir(GC)

5. PA to Dir (F)/Company Secretary

6. FC Supdt/ Librarian/Stock file / File

Forwarded / By Order

In the

Assistant Executive Engineer