



## KERALA STATE ELECTRICITY BOARD LIMITED

(Incorporated Under the Companies Act, 1956)

Corporate Identity No.U40100KL2011SGCO27424

Vydyuthi Bhavanam, Pattom, Thiruvananthapuram- 695004, India,

Ph:+91-471-2446853,Fax:+91-471-2447246, E-mail: [cescm@kseb.in](mailto:cescm@kseb.in), website:[www.kseb.in](http://www.kseb.in)

### Abstract

Manufacture and supply of 8m and 9m PSC Poles to the Electrical Circle, Kozhikode - Placing additional order – Sanctioned – Orders issued.

### **Corporate Office (Supply Chain Management)**

B.O.[FTD] No.564/2020 (PC/SCM/PSC Poles/17-18/Addl. PO) Dated, Thiruvananthapuram  
07/09/2020

- Read:- 1) BO(FTD) No.796/2020 (PC/SCM/PSC Poles/2017-18/General) dated 27/07/2020
- 2) Letter No.TS2/PSC Poles-General/2020-21/990 dated 06/08/2020 of the Deputy Chief Engineer, Electrical Circle, Kozhikode.
- 3) Note No.PC/SCM/PSC Poles/17-18/Addl.P.O dated 10/08/2020 of the Deputy Chief Engineer (SCM) – in charge submitted to the Full Time Directors (Agenda Item No.43/8/20)

### ORDER

The Additional Purchase Order dated 19/03/2020 was placed with M/s.Anchor Structural for the supply of 6395 Nos. of 8m and 1303 Nos. of 9m PSC poles to Electrical Circle, Kozhikoide for six months from April 2020 upto 30/09/2020. Due to the lockdown declared on the pandemic COVID-1, the delivery period was extended for 3 months, i.e., up to 31/12/2020, with waiver of penalty from April 2020 to June 2020 based on the force – majeure clause of the Purchase Order placed with the firm.

Also supply period of Purchase Order dated 09/03/2018 placed with M/s.Gautam Cement Works for supplying various PSC poles in the Electrical Circle, Kozhikode was up to 31/05/2020. There after time extension was granted to the firm as per B.O. read above for 4 months (i.e., up to 30/09/2020), based on force majeure clause of the Purchase Order issued. The balance poles to be supplied by the firm against the Original Purchase Order to Kozhikode can be expected during the month of September 2020.

The Deputy Chief Engineer, Electrical Circle, Kozhikode as per letter read 2<sup>nd</sup> above has reported that M/s.Anchor Structural and M/s.Gautam Cement Works informed their inability to supply PSC poles during the month of August 2020 and severe shortage of PSC poles in all the Electrical Sections under the Electrical Circle, Kozhikode and 8m PSC poles are totally exhausted following of the natural calamity occurred in the first week of August 2020.

It is also reported that M/s.Pinarayi Industrial Co-Operative Society Ltd (M/s.PICOS) is ready to supply PSC poles to meet the emergency situation of the ARU at the same rate

of the Electrical Circle, Kozhikode and requested to procure 2000 Nos. of 8m and 400 Nos. of 9m PSC poles by placing additional Purchase Order with M/s.PICOS Ltd. Hence there is no additional financial commitment to KSEBL for arranging supply through M/s.PICOS Ltd to the Kozhikode Circle.

Meanwhile 300 Nos. of 8m and 100 Nos. of 9m PSC poles were already diverted from Electrical Circle, Kannur that has been supplied by M/s.PICOS Ltd to Electrical Circle, Kozhikode for meeting emergency requirements. The above quantity is required in Electrical Circle, Kannur for completing the targeted works.

The Proposal for placing additional Purchase Order with M/s.PICOS Ltd for 2000 Nos. 8m and 400 Nos. of 9m PSC poles in Electrical Circle, Kozhikode including (300 Nos. of 8m and 100 Nos. of 9m already diverted from Electrical Circle, Kannur) having supply period up to 31/12/2020 with total financial commitment of Rs.71,39,000/- (Rupees Seventy One Lakh and Thirty Nine Thousand only) was placed before the Full Time Directors as per note read 3 above.

Having considered the matter in detail, the Full Time Directors meeting held on 26/08/2020 resolved to authorize the Chief Engineer (SCM) to place Additional Purchase Order for 2000 Nos. of 8m and 400 Nos. of 9m PSC poles with M/s.Pinarayi Industrial Co-Operative Society Ltd in Electrical Circle, Kozhikode at the existing –n-circle rates of Electrical Circle, Kozhikode and at the same terms and conditions of Original Purchase Order No.SCM.240/2017-18/7662 dated 09/03/2018 Placed with M/s.Pinarayi Industrial Co-Operative Society Ltd having period of supply up to 31/12/2020.

Orders are issued accordingly.

**By Order of the Full Time Directors**  
Sd/-  
Lekha.G  
Company Secretary in Charge

To  
The Chief Engineer (SCM)

Copy to:-

- ◆ The Legal Advisor & Disciplinary Enquiry Officer.
- ◆ TA to Chairman & Managing Director/ Director (Distribution, IT & HRM)/ Director (G-E & SCM)/ Director (Transmission, System Operation & REES)/ Director/ (Planning & Safety)/ Director (Generation-Civil)
- ◆ PA to Director (Finance)/Senior C.A. to Secretary (Administration).
- ◆ The Fair Copy Superintendent, Board Secretariat.
- ◆ The Library, KSEB Limited/Stock file.

Forwarded/ By Order

  
Assistant Executive Engineer